



Southwest Power Pool, Inc.
2008, 4TH QUARTER
PROJECT TRACKING REPORT



Southwest Power Pool, Inc.

2008 4TH QUARTER PROJECT TRACKING REPORT

October 14, 2008

History

The Southwest Power Pool Inc, Transmission Project Tracking program actively monitors the progress of the approved SPP Transmission Expansion Plan (STEP) transmission projects. This effort is in response to the SPP Strategic Planning Committee strategic plan, which was approved by the SPP Board of Directors (BOD), January 30, 2007. The strategic project tracking plan was outlined as follows:

The following steps should be taken:

1. SPP staff shall develop a tracking and reporting tool for transmission expansion projects for quarterly reporting to the BOD, Members Committee and Regional State Committee.
2. SPP Staff shall be proactive in its support of the Membership in terms of project approval, siting, and cost recovery.
3. SPP Staff shall report to the BOD annually on its evaluation of the processes, planning, approval and construction of needed transmission, emphasizing areas of strength and weakness and resulting in enhanced processes to streamline these efforts.

PROJECT TRACKING, Current SPP Process

SPP actively monitors and supports the progress of transmission expansion projects, emphasizing the importance of maintaining accountability for areas such as grid regional reliability standards, firm transmission commitments and tariff cost recovery

Each quarter, SPP staff solicits feedback from the project owners to determine the progress of each approved transmission project. This quarterly report charts the progress of all STEP projects approved either directly by the BOD or through an executed service agreement under the SPP Open Access Transmission Tariff.

Recent Activity

In this report, three key summaries of the projects are provided:

- 1) Status of all transmission projects in the 4 year horizon, (through 2011)
- 2) Status of transmission projects needed for regional and zonal reliability in the 4 year horizon, (through 2011)

3) Status of transmission projects needed for Transmission Service and Generation Interconnection Agreements in the 4 year horizon, (through 2011)

Results

This 2008 4th quarter project tracking report indicates the status of 717 projects with an estimated Engineering and Construction (E&C) value of \$2.7 billion. The projects have been divided into the following three categories:

1. 2008 – 2011 Project Summary
2. 2008 – 2011 Reliability Project Summary
3. 2008 – 2011 TSR/GI Project Summary

2008 – 2011 Project Summary:

The 2008 – 2011 project summary denotes all projects, including reliability, transmission service, economic, generation interconnection and sponsored upgrades. It consists of 369 projects with an E&C value of \$1.5 billion. 57 projects valued at \$118 million are complete. 190 projects valued at \$1 billion are on schedule for the 4 year horizon. Transmission owners have provided mitigation plans for 99 projects valued at \$280 million. Nine projects valued at \$7 million have been delayed with no interim mitigation. SPP staff is working closely with transmission owners of these delayed projects to develop solutions.




Figure 1: 2008 – 2011 Project Summary

2008 – 2011 Reliability Project Summary:

The 2008 – 2011 reliability project summary denotes all projects identified in an SPP study, which includes tariff signatory projects to meet regional reliability criteria, non tariff signatory projects to meet regional reliability criteria, and reliability projects to meet more stringent zonal criteria. It consists of 215 projects with an E&C of \$533 million. 29 projects valued at \$7 million are complete. 87 projects valued at \$228 million are on schedule for the 4 year horizon. Transmission owners have provided mitigation plan for 93 projects valued \$225 million. Six projects valued at \$3.8 million have been delayed no interim mitigation. SPP staff is working closely with transmission owners of these delayed projects to develop solutions.




Figure 2: 2008 – 2011 Reliability Project Summary

2008 – 2011 TSR/GI Project Summary:

The 2008 – 2011 TSR/GI project summary denotes completion and commissioning of projects identified as needed through Transmission Service and Generation Interconnection Agreements. It consists of 40 projects with an E&C of \$1 billion. Eight projects valued at \$17 million are complete. 30 projects valued at \$290 million are on

schedule for the 4 year horizon. Transmission owners have provided mitigation plan for 1 project valued \$8 million. No projects have been delayed no interim mitigation.




Figure 3: 2008 – 2011 TSR/GI Project Summary

Key Issues:

A key issue that came up during the 4th Quarter Project Tracking was the lack of a reliability mitigation plan for the Clay Center-Greenleaf project. At the July 2008 MOPC meeting, MOPC discovered that Sunflower had delayed the Clay Center-Greenleaf project, which was needed for reliability issues in the 2008 summer, due to a new pipeline coming to the area. Sunflower had also not provided any mitigation plan for the current reliability problems. Although SPP Staff conducted a study of the Northeast Kansas area with the additional pipeline load present and determined that Clay Center-Greenleaf was not the best regional solution, interim mitigation plans for reliability problems in the area were needed until the necessary transmission could be built for the pipeline loads. Through project tracking, Sunflower provided an interim mitigation plan for the Clay Center-Greenleaf project, which will be used in the upcoming summer to mitigate any reliability issues in the area should they occur.

Conclusions



The 4th Quarter project Tracking saw completion of projects worth an estimated \$ 5 million. \$7 million in capacitor bank installations, 9 projects, continue to be delayed without mitigation plans. There were no significant changes on projects to be in-service beyond 2011.

Southwest Power Pool
Project Tracking Report

Blue	Complete.
Green	On Schedule 4 Year Horizon.
Green	On Schedule beyond 4 Year Horizon.
Yellow	Behind schedule, interim mitigation provided or project may change but time permits the implementation of project.
Red	Delayed beyond the RTO Determined need date and no mitigation plan provided.
\$ / months	Project lead time and cost estimated by SPP staff
R	Reliability project that SPP Recommends to the BOD for Authorization to Construct
R2	Reliability project not within budgeting cycle
PL	Transmission Owner Planned Project
NC3	Transmission Owner Planned Project for NERC TPL-003_0
OC-R	Out of Cycle Reliability project
RN	Reliability project not under SPP tariff
EU	Economic Upgrade
GI	Generation Interconnect
IA	Interconnection Agreement
TS	Transmission Service with signed contract
PT	Project Tracking

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
SPP Tariff Projects													
Year 2006													
	3	10003	520	Line - Okmulgee - Weleetka 138 kV Ckt 1	TS	04/01/06	04/01/06	03/31/06	\$84,000				
	4	10004	520	Line - East Central Henryetta - Okmulgee 138kV	TS	04/01/06	04/01/06	03/31/06	\$180,000				
19999	5	10005	520	Line - Rock Hill - Carthage REC 138 kV	R	06/01/06	06/01/05	02/02/07	\$4,370,000				
19999	6	10006	520	Line - Tontitown - Elm Springs REC 161 kV	R	05/01/06	05/01/07	02/02/07	\$640,000				
19999	7	10007	520	Line - Carthage REC - Carthage T 138 kV	R	06/01/06	06/01/07	02/02/07	\$1,590,000				
19999	8	10008	520	Line - Lone Star South - Pittsburg 138 kV	R	06/01/06	06/01/06	02/02/07	\$50,000				
	9	10009	520	Line - Finney Tap - Port Robson 69kV	PL	12/31/06	-		\$6,230,000				
19999	10	10010	520	Line - Pittsburg - Winnsboro 138 kV	R	09/01/06	06/01/04	02/02/07	\$18,220,000				
	11	10011	524	Line - Cottonwood Creek - Skyline 138 kV Ckt 1	PL	06/30/06	06/30/06		\$154,603				
	12	10012	524	Line - Redbud - Arcadia	EU	05/15/06	05/15/06		\$1,609,082				
19996	13	10013	524	Line - Reno - Sunny Lane 69 kV	R	06/01/06	06/01/06	02/02/07	\$67,511				
19996	14	10014	524	Line - Van Buren AVEC - VBI 69 kV	R	06/01/06	06/01/06	02/02/07	\$107,114				
19996	15	10015	524	Line - Brown - Explorer Tap 138 kV Ckt 1	TS	06/01/06	06/01/06	02/02/07	\$31,518				
19996	16	10016	524	Line - Richards Tap - Richards 138 kV	R	06/01/06	06/01/06	02/02/07	\$2,760,215				
	17	10017	524	Line - Bristow - Keystone West 138 kV	PL	01/01/06	-		\$554,254				
	18	10018	524	Line - Tarby - Breaker Failure	PL	08/31/06	-		\$1,136,503				
	19	10019	524	Line - Woodward District - Iodine 138 kV	PL	12/01/06	-		\$7,870,364				
19996	20	10020	524	Line - NE Enid - Glenwood 138 kV	R	12/31/06	12/31/06	02/02/07	\$3,882,549				
19987	21	10021	526	XFR - Denver City 115/69 kV	R	12/01/06	06/01/06	02/02/07	\$3,000,000	\$2,670,460			
19987	21	10022	526	XFR - Denver City 115/69 kV	R	12/01/06	06/01/06	02/02/07	\$3,000,000	\$2,670,460			
19986	22	10023	536	Line - Cities Service - 3rd & VanBuren 69 kV	R	03/01/06	06/01/06	02/02/07	\$1,700,000				
19986	23	10024	536	Line - Circle - Hutchinson Energy Center 115 kV	R	03/29/06	06/01/06	02/02/07	\$300,000				
19986	24	10025	536	Line - Midwest Solvent Junction 1 - Atchison Junction 2 69 kV	R	05/18/06	06/01/06	02/02/07	\$55,026				
19986	25	10026	536	XFR - Butler 138/69 kV	R	03/31/06	11/01/06	02/02/07	\$1,621,593				
19986	26	10027	536	Line - Morris - McDowell 230 kV	R	09/22/06	06/01/06	02/02/07	\$7,073,312				
19986	26	10028	536	XFR - McDowell 230/115 kV	R	07/19/06	06/01/06	02/02/07	\$7,073,312				
19986	27	10029	536	Multi - HEC - 43rd & Lorraine - Tower 33 69 kV	R	12/31/06	12/31/06	02/02/07	\$2,400,000				
19986	27	10030	536	Multi - HEC - 43rd & Lorraine - Tower 33 69 kV	R	11/22/06	12/31/06	02/02/07	\$2,400,000				
	28	10031	536	Line - Chisholm - Grant 69 kV Ckt 1	R	12/31/06	06/01/09		\$658,841				
	29	10032	540	Line - Gravois Mills - North Warsaw 161 kV	PL	01/01/06	-		\$500,000				
	29	10033	540	Line - Truman - North Warsaw 161 kV	PL	01/02/06	-		\$500,000				
	30	10034	541	Line - Lacygne - West Gardner 345 kV Ckt	EU	05/01/06	05/01/06		\$10,461,346	#####			
19990	31	10035	541	Line - Tomahawk - Bendix 161 kV	R	12/01/06	12/01/06	02/02/07	\$1,105,317	\$1,105,317			
	32	10036	544	Line - Sub 110 - Oronogo Jct. - Sub 432 - Joplin Oakland North 161 kV Ckt	TS	05/01/06	03/01/06		\$504,000	\$2,120,082			
	33	10037	544	Line - Sub 109 - Atlas Jct. - Sub 432 - Joplin Oakland North 69 kV Ckt	TS	05/01/06	06/01/06		\$1,353,600				
Year 2007													
	39	10043	520	Line - 36th & Lewis - 52nd & Delaware Tap	TS	06/01/07	06/01/16	01/02/07	\$15,000				
19999	40	10044	520	Line - Winnsboro - North Minneola 138 kV	R	10/17/07	12/01/07	02/02/07	\$20,770,000				
19999	41	10045	520	Line - South Shreveport - SW Shreveport 138 kV	R	07/04/07	06/01/10	02/02/07	\$110,000				
19999	42	10046	520	XFR - Tontitown 345/161 kV	R	06/01/07	06/01/07	02/02/07	\$4,278,100				
19999	43	10047	520	Line - Siloam Springs - Chamber Springs 161 kV	R	06/01/07	06/01/07	02/02/07	\$6,627,225				
19997	44	10048	520	Line - Knox Lee - Oak Hill #2 138 kV	R	07/11/07	06/01/07	03/09/06	\$135,000				
19998	45	10049	520	Line - Chamber Springs- Tontitown 161 kV	R	06/01/07	06/01/07	02/14/07	\$4,000,000				

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
19999	46	10050	520	Line - 53rd & Garnett N. Tap - Tulsa Southeast 138 kV	R	06/01/07	06/01/07	02/02/07	\$63,000				
	47	10051	520	Multi - Tulsa Project	PL	07/01/07	-		\$58,710,000				
	47	10052	520		PL	07/01/07	-						
	47	10053	520		PL	07/01/07	-						
	47	10054	520		PL	07/01/07	-						
	47	10055	520		PL	07/01/07	-						
	47	10056	520		PL	07/01/07	-						
	47	10057	520		PL	07/01/07	-						
	47	10058	520		PL	07/01/07	-						
	47	10059	520		PL	07/01/07	-						
	47	10060	520		PL	07/01/07	-						
	47	10061	520		PL	11/01/07	-						
	47	10062	520		PL	11/01/07	-						
	47	10063	520		PL	07/01/07	-						
	47	10064	520		PL	07/01/07	-						
	48	10065	520	Line - Oak Hill - NW Henderson 138 kV	TS	07/13/07	06/01/07	10/17/06	\$122,000				
	50	10068	523	Line - Kerr - 412 Sub 161 kV	R	06/07/07	06/01/09		\$4,991,590				
19991	51	10069	523	XFR - Stilwell City 161/69 kV	R	06/01/07	06/01/07	02/02/07	\$2,200,000				
	53	10071	524	Line - Tecumseh - 69 kV Ckt	PL	08/30/07	-		\$540,855				
	54	10072	524	Line - Dewey - 138 kV Ckt	PL	06/01/07	-		\$1,428,565				
	57	10075	524	Line - Russett - Springdale 138 kV Ckt 1	PL	06/01/07	-		\$22,000				
	59	10077	524	Line - 3rd St (Motorize Switches)	PL	11/30/07	-		\$165,439				
19996	61	10079	524	Line - Richards - Piedmont 138 kV	R	12/31/07	12/31/07	02/02/07	\$3,800,000				
	62	10080	524	Line - Stillwater - Morrison 138 kV	PL	10/31/07	-		\$2,987,338				
	63	10081	524	Line - Wind Farm - Mooreland 138 kV	TS	06/01/07	06/01/07	12/18/06	\$120,000				
	64	10082	524	Line - Osage - 138 kV Ckt	PL	11/15/07	-		\$149,230				
	65	10083	524	XFR - KNOBHILL 138 to KNOBHILL 69	TS	12/12/07	06/01/08	01/02/07	\$1,950,541	\$2,017,744			
	66	10084	524	Line - Igo - 161 kV Ckt	PL	12/31/07	-		\$2,832,404				
	68	10086	524	Line - Oakgrove - 69 kV Ckt	PL	12/31/07	-		\$312,570				
19996	69	10087	524	Line - Razorback - Short Mountain 69 kV	R	12/31/07	12/31/06	02/02/07	\$9,600,000				
	70	10088	525	Line - Sleeping Bear/Fort Supply	IA	04/01/07	02/01/07		\$2,080,000		18 months		
	71	10089	525	Line - Windfarm - Mooreland 138 kV	TS	08/01/07	06/01/07	12/20/06	\$750,000		18 months		
19987	73	10091	526	XFR - Mustang Station N. 115 kV - Mustang Station 230 kV	R	06/22/07	06/01/08	02/02/07	\$3,000,000	\$2,269,005			
19987	74	10092	526	XFR - Artesia 115/69 kV	R	-	06/01/07	02/02/07	\$2,750,000			Cancelled	Autos ok until 2017 w/switching. Study completed. Recommend construction of Eagle Creek/Navajo Switching Station by summer 2010.
19987	74	10093	526		R	-	06/01/07	02/02/07			Cancelled		
19987	75	10094	526	XFR - Bailey Co 115/69 kV	R	04/01/07	06/01/06	02/02/07	\$3,000,000	\$2,476,344			
19987	75	10095	526		R	04/02/07	06/01/06	02/02/07			\$2,476,344		
19987	76	10096	526	XFR - Terry Co 115/69 kV	R	11/01/07	06/01/07	02/02/07	\$2,375,000				
19987	76	10097	526		R	09/26/08	06/01/07	02/02/07			18 months	Cannot change second transformer until Fall due to summer loading. Mitigation Plan verified by SPP staff.	
19987	77	10098	526	XFR - Hockley 115/69 kV	R	11/21/08	06/01/06	02/02/07	\$2,062,000		18 months		
19987	77	10099	526		R	12/19/08	06/01/06	02/02/07			18 months	Mitigation Plan verified by SPP staff.	
19987	79	10101	526	XFR - Gaines County Interchange 69 kV - Gaines County Interchange 115 kV	R	-	06/01/07	02/02/07	\$2,750,000				Legacy Interchange Project to replace this project scope. Submitted to capital budget for approval 1/1/2008. Estimated ISD is 6/1/2011., with an
19987	79	10102	526		R	-	06/01/07	02/02/07					
	81	10104	531	XFR - South Hays 230/115	PL	10/01/07	-		\$2,000,000	\$1,850,000			
	82	10105	531	Line - Knoll 115 - S Hays 115/230 Conversion	PL	10/01/07	-		\$3,525,000				
	83	10106	531	Line - Mullergren - S Hays 115/230 Conversion	PL	10/01/07	-		\$1,310,000		6 months		
19986	84	10107	536	Line - Hesston - Golden Plain - Gatz 69 kV Rebuild	R	02/20/08	06/01/07	02/02/07	\$1,617,177				
19986	84	10108	536	Line - Hesston - Golden Plain - Gatz 69 kV Rebuild	R	02/20/08	06/01/07	02/02/07	\$3,094,877				
19986	85	10109	536	Line - HTI Junction - Circleville 115 kV	R	10/15/07	06/01/07	02/02/07	\$5,861,654				
	86	10110	536	XFR - Swissvale 345/230 kV #2	PL	12/31/07	-		\$148,000				
19994	87	10111	539	Line - Greensburg - Judson Large 115 kV Ckt 1	R	11/20/07	06/01/07	02/02/07	\$167,500	\$90,380	4-6 months		
	186	10240	539	Line - Sun City - Medicine Lodge 115 kV	TS	11/20/07	09/01/07	05/31/07	\$125,000				
	88	10112	540	Line - St.Joseph-Cooper 345 kV	PL	06/07/07	-		\$125,000				
	88	10113	540	Line - St.Joseph-Fairport 345 kV	PL	06/01/07	-		\$47,683				
	90	10114	540	Line - Martin City - Turner Road 161 kV	R	06/30/07	06/01/07		\$10,000		8- months		
19994	91	10115	540	Line - Lake Road to Industrial Park 161 kV	R	06/01/07	06/01/07	02/02/07	\$536,000				
19994	92	10116	540	Line - Nevada 161 - Nevada Plant 69 kV	R	10/01/07	10/01/06	02/02/07	\$75,000				
1994	93	10117	540	Line - Craig Interconnection	R	07/01/07	06/01/06	02/02/07	\$4,080,500				
	94	10118	540	Multi - Loma Vista 161kV - Montrose 161kV (North Raymore 161kV Substation)	PL	08/15/07	-		\$2,120,082	\$2,120,082			
19990	95	10119	541	Line - Stilwell - Antioch 161 kV	R	05/25/07	06/01/07	02/02/07	\$900,000				
	96	10120	544	XFR - Sub 167 - Riverton 161/69 kV Ckt	TS	06/22/07	06/01/07						

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
	97	10121	544	Line - Neosho - Sub 292 - Tipton Ford 161 kV Ckt	TS	07/01/07	06/01/07		\$2,200,000				
19992	98	10122	544	Line - ReinMiller - Tipton Ford 161 kV	R	08/18/07	06/01/07	02/02/07	\$3,215,000				
			Year 2008										
19999	1	10001	520	Line - Bann - Kings Highway 69 kV	R	06/01/07	06/01/08	02/02/07	\$50,000				
	105	10129	520	Line - Dyess - Elm Springs REC	PL	05/21/08	06/01/08		\$81,000				
20000	106	10130	520	Line - Snyder - Altus Junction 138 kV	R	05/21/08	06/01/13	02/13/08	\$16,760,000				
20000	107	10131	520	Line - E Rogers - Dyess 161 kV	PL	05/20/08	-		\$720,000				
20000	107	10132	520	Line - E Rogers - Avoca 161 kV	R	05/20/08	06/01/08	02/13/08	\$720,000				As an alternative, this could be installed at Dyess on the same line, the 161 kV line to East Rogers. Switchable Series Reactor installation complete.
19999	109	10133	520		R	05/08/08	06/01/08	02/02/07					Switchable Series Reactor installation complete.
19999	109	10134	520	Multi - Fayetteville 69 kV conversion	R	05/08/08	06/01/08	02/02/07	\$21,000,000				
19999	109	10135	520		R	05/08/08	06/01/08	02/02/07					
19999	109	10136	520		R	05/08/08	06/01/08	02/02/07					
20000	110	10137	520		XFR - Pryor Junction 138/69 kV	R	04/25/08	06/01/08		02/13/08	\$1,829,100		
	111	10138	520	Line - Hobart Junction - Tamar - 138 kV	R2	06/01/09	06/01/15		\$125,000		6 months		
	112	10139	520	Line - Sayre - Erick	OC-R	12/01/08	06/01/09	07/28/08	\$10,400,000				
20000	113	10140	520	Multi - Wallace Lake - Port Robson - RedPoint 138 kV	R	06/01/10	06/01/12	02/13/08	\$4,200,000		24 months		
20000	113	10141	520	Multi - Wallace Lake - Port Robson - RedPoint 138 kV	R	06/01/10	06/01/12	02/13/08	\$7,000,000		24 months		
20000	113	10142	520	Multi - Wallace Lake - Port Robson - RedPoint 138 kV	R	06/01/10	06/01/12	02/13/08	\$9,800,000		24 months		
20000	113	10143	520	Multi - Wallace Lake - Port Robson - RedPoint 138 kV	R	05/09/08	06/01/12	02/13/08	\$3,000,000		24 months		
	114	10144	520	Line - Northwest Texarkana-Bann T - Bann 138kV	TS	03/26/08	06/01/08	01/02/07	\$25,000				
	115	10145	520	Line - Northwest Texarkana - Alumax Tap	R	03/04/08	06/01/07		\$2,160,000				
	116	10146	520	Line - Alumax Tap - Bann	TS	03/26/08	06/01/09	01/02/07	\$1,180,000				
19998	117	10147	520	Line - Chamber Springs - Tontitown 345 kV	R	05/15/08	06/01/07	02/14/07	\$14,405,000				
19999	118	10148	520	Line - Elk City - Elk City 69 kV	R	12/06/07	06/01/07	02/02/07	\$100,000				
	119	10149	520	Line - Cache - Snyder 138kV	TS	05/21/08	06/01/08	10/11/06	\$73,348				
19997	120	10150	520	Line - Linwood to McWillie Street Rebuild	R	04/30/08	06/01/08	03/09/06	\$1,100,000				
20001	121	10151	523	Line - 412 Sub - Kansas Tap 161 kV	R	06/08/08	06/01/10	02/13/08	\$2,971,180				
	60	10078	524	Line - Ft. Smith (Motorize Switches)	PL	01/31/08	-		\$105,852				
	58	10076	524	Line - Vbi - 161 kV Ckt	PL	10/31/08	-		\$350,017				OGE Zonal/local Upgrade. Not for SPP reliability.
19996	52	10070	524	Line - Stillwater - McElroy 138 kV	R	02/27/09	05/31/08	02/02/07	\$1,758,527				Interim Mitigation is to redispatch Sooner Power Plant.
	55	10073	524	Line - Maud - 138 kV Ckt	PL	12/30/08	-		\$359,964				OGE Zonal/local Upgrade. Not for SPP reliability. OGE combined with another project at Maud in 2008.
	67	10085	524	Line - Igo - Razorback 69 kV	PL	03/31/09	-		\$5,939,246				
	123	10153	524	Multi - Earlywine	PL	06/01/09	-						TO Zonal/local upgrade. Not for SPP reliability.
	123	10154	524	Multi - Earlywine	PL	06/01/09	-						TO Zonal/local upgrade. Not for SPP reliability.
	123	10155	524	Multi - Earlywine	PL	06/01/09	-		\$12,900,000				TO Zonal/local upgrade. Not for SPP reliability.
	123	10156	524	Multi - Earlywine	PL	06/01/09	-						TO Zonal/local upgrade. Not for SPP reliability.
20002	124	10157	524	Line - Fort Smith - Colony 161 kV	R	12/31/08	06/01/09	02/13/08	\$133,000				Replace 1200A terminal Equipment at Ft. Smith & Colony
	125	10158	524	Line - Poteau - Cavanal Mtn 69kV	PL	12/31/08	-		\$22,692				Breaker Failure contingency of breaker 183 & 186 at Ft. Smith cause the 69kV Poteau-Cavanal line to overload in 2008SP for those TPL-003 contingencies
	126	10159	524	Line - Maud - Seminole 138kV	PL	12/31/08	-		\$326,346				An SPP Flowgate
19995	127	10160	524	Line - Westmoore - Pennsylvania 138 kV	PL	12/30/08	-	02/15/07	\$250,000				
	128	10161	524	Line - Muskogee - Pecan Creek 345 kV	PL	06/01/08	-						
	129	10162	524	Multi - Riverside - Pecan Creek - Muskogee 345 kV	PL	06/01/08	-						
	129	10163	524	Multi - Riverside - Pecan Creek - Muskogee 345 kV	PL	06/01/08	-		\$7,226,027				
	130	10164	524	XFR - Pecan Creek 345/161/13.8 kV	R2	06/01/08	06/01/15						
20002	131	10165	524	Line - Canadian - Cedar Lane 138 kV	R	06/01/08	06/01/08	02/13/08	\$12,637	\$30,000			
	72	10090	525	Line - Elmore - Wallville 69 kV	R	03/31/08	06/01/12	02/02/07	\$1,488,000		16 months		Project Under Construction, will be completed early 2008
20003	132	10166	525	Line - Anadarko - Cyril 69 kV	R	06/01/09	06/01/08	02/13/08	\$3,120,000		16 months		WFEC can have local generation at Georgia substation turned on to remove 4MW. WFEC can also move load from medicine Park to Paradise substation to fix overload until 2009
	133	10167	525	Line - Hamon Butler - Morewood 69 kV	TS	-	06/01/08	01/02/07	\$0		8- months		WFEC has requested removal from STEP, closing of line from Arapaho to Hammon Butler has been approved as a viable solution
	134	10168	525	Multi - Erick - Morewood SW conversion	OC-R	10/01/08	06/01/08	02/02/07			12 months		New loads which required this project will not be put into service until the this project is complets
	134	10169	525	Multi - Erick - Morewood SW conversion	OC-R	10/01/08	06/01/08	02/02/07			12 months		New loads which required this project will not be put into service until the this project is complets
	134	10170	525	Multi - Erick - Morewood SW conversion	OC-R	10/01/08	06/01/08	02/02/07	\$12,000,000		12 months		New loads which required this project will not be put into service until the this project is complets

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct Issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
	134	10171	525	Multi - Erick - Morewood SW conversion	OC-R	10/01/08	06/01/08	02/02/07			12 months		New loads which required this project will not be put into service until the this project is complets
	134	10172	525	Multi - Erick - Morewood SW conversion	OC-R	10/01/08	06/01/08	02/02/07			12 months		To be constructed in conjunction w/ AEPW New loads which required thid project will not be put into service until the this project is complets
20003	136	10174	525	Line - Meeker - Hammett 138 kV	R	06/01/10	06/01/08	02/13/08	\$5,250,000		10 months		WFEC can reduce load on substations in Canadian Valley to restore voltage until project is compelted.
20003	137	10175	525	Line - Wakita - Hazelton 69 kV	R	06/01/10	06/01/08	02/13/08	\$5,670,000		10 months		WFEC can transfer load from Ringwood Substation to Aline Substation to restore voltage until project can be completed
20003	138	10176	525	Line - OGE Woodward - WFEC Woodward 69 kV	R	12/01/09	06/01/08	02/13/08	\$1,050,000		10 months		WFEC can redispach generation from Mooreland to Anadarko to prevent overloading until line can be built
20003	139	10177	525	Multi - Kingfisher 69 kV	R	11/01/08	06/01/08	02/13/08	\$4,050,000		10 months		install King Fisher switching Station this assumes Twin lakes was installed earlier
20003	139	10178	525	Multi - Kingfisher 69 kV	R	11/01/08	06/01/08	02/13/08	\$3,540,000		10 months		install King Fisher switching Station this assumes Twin lakes was installed earlier
	140	10179	525	Line - ACME - W Norman 69 kV	R	06/01/09	06/01/08	02/02/07	\$912,000		8 months		WFEC will transfer load from West Norman ot Acme in case of the line overloading.
	141	10180	525	XFR - Ft Supply 70 MVA	TS	06/01/08	06/01/08	01/02/07	\$2,000,000		18- months		
20003	142	10181	525	Line - Little Axe - Noble 69 kV	R	06/01/09	06/01/08	02/13/08	\$2,640,000		16 months		WFEC will transfer load from Little Axe to Noble Substation in case of the line overloading.
20004	144	10183	526	Line - Curry County - North Clovis Conversion	R	06/01/10	06/01/08		\$200,000				Approved in 2008 budget. Replacement for upgrade of Curry autos. Requires changeout of 69 kv dist transformer to 115 kv. No mitigation needed if built by 6/1/10.
20004	146	10185	526	Multi - Seminole - Hobbs Project 230 kV	R	06/01/09	06/01/08	02/13/08	\$8,762,733				
20004	146	10186	526		R	06/01/10	06/01/08	02/13/08	\$8,920,699				
20004	146	10187	526		R	06/01/09	06/01/08	02/13/08	\$7,715,262				
20004	146	10188	526		R	06/01/09	06/01/08	02/13/08					
20004	146	10189	526		R	06/01/09	06/01/08	02/13/08					
20004	146	10190	526		R	06/01/09	06/01/08	02/13/08	\$3,891,288				
20004	147	10191	526	XFR - Roswell Interchange 115/69 kV	R	-	06/01/08	02/13/08	\$600,000				Needs further study. Will likely convert 69 kV load to 115 kV . Studying new load requests on 69 kV in Roswell.
	148	10192	526	Line - Amarillo South - Springdraw 115 kV	PL	06/06/08	-		\$5,713,560		24 months		
	149	10193	526	Line - Cox - Floyd 115 kV	PL	12/01/08	-		\$9,898,838		28 months		
19987	150	10194	526	XFR - Kress 115/69 kV	R	12/26/08	06/01/08	02/02/07	\$1,250,000		18 months		Mitigation Plan verified by SPP staff.
20004	151	10195	526	XFR - Tucco 115/69 kV	R	-	06/01/08	02/13/08	\$1,260,000				New system configuration mitigates this project.
19987	152	10196	526	XFR - NE Hereford 115/69 kV #2	R	-	06/01/08	02/02/07	\$1,260,000				New system configuration mitigates this project.
20004	153	10197	526	XFR - Potash Junction Interchange 115/69 kV	R	-	04/01/08	02/13/08	\$600,000			Cancelled	No project here! Step study justified this project with a modeling error.
	154	10198	526	XFR - Tucco Interchange 230/115 kV Ckt 2	TS	10/31/08	06/01/08		\$7,978,726		24 months		Project ISD has slipped due to transformer delivery. LPL generation will serve as a mitigation.
20004	155	10199	526	XFR - Nichols 230/115 kV	R	05/01/09	06/01/11	02/13/08	\$6,000,000		24 months		
20004	156	10200	526	Multi - Hitchland - Texas Co. 230 kV and 115 kV	R	06/01/10	06/01/08	02/13/08	\$5,132,829				Construct double-circuit 115 kV line from Hitchland Interchange to V30. (Estimated cost includes UID 10328 scope)
20004	156	10201	526		R	06/01/10	06/01/08	02/13/08	\$31,915,701				Construct the new 345/230/115 kV Hitchland Interchange. (Estimated cost includes UID 10327 scope)
19987	157	10202	526	XFR - Hale Co 115/69 kV	R	02/06/09	06/01/07	02/02/07	\$2,900,000		18 months		
19987	157	10203	526		R	03/13/09	06/01/07	02/02/07			18 months		Mitigation Plan verified by SPP staff.
19987	158	10204	526	XFR - Carlsbad Interchange 115 kV - Carlsbad Interchange 69 kV	R	-	06/01/08	02/02/07	\$2,750,000		18 months		
19987	158	10205	526		R	-	06/01/08	02/02/07			18 months		Mitigation Provided by TO.
20004	159	10206	526	Line - Plant X Station - Tolk Station West 230 kV	R	12/01/08	06/01/08	02/13/08	\$56,000				STEP study justification based on an invalid contingency. However SPS recognizes the line flow constraint of the these wave traps.
20004	160	10207	526	Line - Terry County Interchange - Wolforth Interchange 115 kV	R	-	06/01/08	02/13/08	\$5,000			Cancelled	Need to correct models to reflect field verified jumper ratings of 138/138 MVA summer normal/emergency ratings (winter rating 153/153) based on terminal CT ratings
	161	10208	526	XFR - Floyd Co 115/69 kV	TS	03/24/06	06/01/07		\$1,375,000		18 months		
	161	10209	526		TS	12/19/08	06/01/07		\$1,556,906		18 months		No mitigation is needed for this project since project will be complete by end of 2008 and overload problems were in summer peaks in the later
19987	162	10210	526	XFR - Lubbock East 115/69 kV	R	03/01/09	06/01/07	02/02/07	\$1,300,000		18 months		
19987	162	10211	526	XFR - Lubbock East 115/69 kV	R	03/01/09	06/01/07	02/02/07	\$1,300,000		18 months		Mitigation Plan verified by SPP staff.
	163	10212	526	XFR - Lubbock East 230/115 kV	TS	01/31/08	06/01/07		\$3,000,000	\$2,130,662	24 months		
19987	250	10323	526	XFR - Cochran 115/69 kV	R	04/01/09	06/01/08	02/02/07	\$2,750,000		18months		
19987	250	10324	526		R	04/01/09	06/01/08	02/02/07			18 months		Mitigation Plan verified by SPP staff.
20007	164	10213	534	Line - WEPL Cimarron Plant - North Cimarron 115 kV	R	12/31/09	06/01/08	02/13/08	\$900,000				Currently in engineering design and cost review. Mitigation is to reduce generation in area 534 and increase in area 539 as needed to relive overload.
	165	10214	534	Line - Phillipsburg - Rhoades 115 kV Ckt 1	PL	12/31/09	-		\$6,250,000				Under Construction

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
20007	166	10215	534	Line - Holcomb - Plymell 115 kV	R	12/31/09	06/01/08	02/13/08	\$1,980,000				Currently in engineering design and cost review. Mitigation is to reduce generation in area 534 and increase in area 539 as needed to relieve overload.
20006	167	10216	536	Line - Gill Energy Center East - Gill Energy Center Jct - Oatville 69 kV Rebuild	R	06/01/08	06/01/08	02/13/08	\$1,589,322		18 months		
	168	10217	536	Line - Emporia Energy Center 345 kV Switchyard Connections	PT	03/13/08	-	-	\$243,020				
20006	169	10218	536	Line - Chapman - Clay Center 115 kV Uprate	R	12/01/08	06/01/08	02/13/08	\$10,000		12 months	Cancelled	Model error.
20006	170	10219	536	Line - Fort Junction - Anzio 115 kV	R	06/01/08	06/01/08	02/13/08	\$2,008,040		12 months		
20006	171	10220	536	Line - Weaver - Rose Hill 69 kV	R	12/01/08	06/01/08	02/13/08	\$2,363,907		12 months		Transmission Operating Directive 1104
20006	172	10221	536	Line - Tecumseh Energy Center - Midland 115 kV	R	06/01/08	06/01/12	02/13/08	\$2,000,000		6 months		
	173	10222	536	Line - Gill Energy Center West-Peck 69 kV Rebuild	PL	12/01/08	-	-	\$4,036,483		12 months		TO Zonal/local upgrade. Not for SPP reliability. Project deferred.
19986	174	10223	536	Line - Murry Gill Energy Center - MacArthur 69 kV	R	06/01/08	06/01/08	02/02/07	\$150,000		8 months		
20006	175	10224	536	Line - McDowell Creek - Fort Junction 115 kV	R	06/01/08	10/01/08	02/13/08	\$6,350,667		12 months		
20006	175	10225	536	Line - McDowell Creek - Fort Junction 115 kV	R	06/01/08	10/01/08	02/13/08	\$6,350,667		12 months		
19986	176	10226	536	Line - Dearing - Coffeyville 69 kV Rebuild	R	06/01/08	06/01/08	02/02/07	\$1,226,705		7 months		
19986	176	10227	536	Line - Coffeyville - CRA 69 kV Rebuild	R	06/01/08	06/01/08	02/02/07	\$1,226,705		7 months		
20006	179	10228	536	Line - Summit - NE Saline 115 kV	R	12/01/09	10/01/08	02/13/08	\$3,525,000		18 months		Project is modified: Rebuild Summit-Northview 115 kV; Build Summit-Southgate 115 kV; Remove Northview-Southgate 115 kV; Work will be performed when extensive crews are completing Reno County-Summit 345 kV work
19986	180	10229	536	Line - Stranger Creek - Thornton Street 115 kV Addition	R	06/01/09	06/01/07	02/02/07	\$9,253,007		12 months		Interim mitigation is implementation of Transmission Operating Directive 1216; Project delay is due to routing difficulties at Stranger Creek substation taking into account the addition of the 2nd 345-115 kV transformer in 2009.
19986	181	10230	536	XFR - County Line 115/69 kV Replacement	R	05/31/08	06/01/07	02/02/07	\$2,860,000		14 months		Interim mitigation is moving load from the 34 kV winding of the 115-69 kV transformer; New 115-34.5 kV transformer placed in service 11/20/2007
19986	182	10231	536	Line - Chase - White Junction 69 kV	PL	06/01/09	06/01/08	-	\$3,805,000		8 months		Interim mitigation is application of existing Transmission Operating Directive
	185	10234	536	Multi - Hutchinson 115 kV conversion	PL	12/01/08	12/31/08	02/02/07	\$6,711,881		20 months		
	185	10235	536		PL	12/01/08							
	185	10236	536		PL	12/01/08							
	185	10237	536		PL	12/01/08							
	185	10238	536		PL	12/01/08							
	185	10239	536		PL	12/01/08							
	270	10353	536	Line - Tap Emporia Energy Center in/out of Lang - Swissvale 345 kV	PT	03/13/08	-	-	\$0				Costs included in 2008 project
20007	187	10241	539	Line - Green Leaf - Clay Center 115 kV	R	-	06/01/08	02/13/08	\$7,520,000		12 months		Mitigation is putting the Clifton Unit (539655) on and increasing the output as needed to relieve the line loading. Project has been suspended after TransCanada study determined that this line did not need to be constructed.
20008	188	10242	540	Line - Anaconda - Harrisonville West	R	12/01/08	06/01/08	-	\$0				Project is behind the schedule, but KCPL/Aquila is able to mitigate the overload problems on the 69 kV line by manually opening the 69 kV line at South Harper 69 kV Sub
20008	189	10243	540	Line - Grandview - Martin City 161 kV	R	12/01/08	06/01/08	02/13/08	\$150,000				Project is behind the schedule. But no mitigation plan is needed until the coming summer
20008	190	10244	540	Line - Martin City - Turner Road 161 kV Reconductor	R	06/01/13	06/01/08	02/13/08	\$1,350,000				KCPL/Aquila is working on an alternative to replace the project. The alternative will be sent to SPP for review.
20008	191	10245	540	Line - Belton South - Turner Road Sub 161 kV	R	06/01/09	06/01/08	02/13/08	\$800,000				KCPL/Aquila is working on an alternative to replace the project. The alternative will be sent to SPP for review.
	192	10246	540	Line - Iatan - Platte City 161 kV Ckt 1	PL	06/01/10	-	-	\$1,050,000				
20008	194	10248	540	Line - Harrisonville North - Ralph Green 69 kV	R	-	06/01/08	02/13/08	\$2,200,000				This line is under re-study by RTO.
	195	10249	540	Line - Pope Lane to Smithville 161kV	R	06/01/09	-	-	\$4,550,000		12-18 months		
	196	10250	541	Multi - Pleasant Valley Sub	PL	06/01/08	-	-	\$2,360,000		6 months		
	196	10251	541	Multi - Pleasant Valley Sub	PL	06/01/08	-	-	\$2,360,000		6 months		
20009	197	10252	541	XFR - West Gardner 345/161 kV	R	06/01/08	06/01/08	02/13/08	\$5,000,000	\$4,574,216	6 months		cost near final but not complete yet.
20009	198	10253	541	Line - Antioch - Oxford 161 kV	R	12/01/08	06/01/08	02/13/08	\$2,250,000				project scheduled to begin construction, some delay due to hurricane restoration; mitigation plan not required 2008 summer STEP model indicates mitigaion not required
	199	10254	541	Multi - Lackman Sub	PL	06/01/08	-	-	\$138,200		6 months		
	199	10255	541	Multi - Lackman Sub	PL	06/01/08	-	-	\$138,200		6 months		
	200	10256	541	Line - Terrace - Boulevard 161 kV	PL	06/01/08	-	-	\$4,352,600		10 months		
	201	10257	541	Line - Crosstown - Boulevard 161 kV	PL	06/01/08	-	-	\$4,750,000		10 months		
20010	202	10258	544	Line - Sub 436 - Webb City Cardinal - Sub 110 - Oronogo Jct. 1 69 kV	R	-	06/01/08	02/13/08	\$400,000		12 months		Operating Directive available

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
20010	203	10259	544	Line - Sub 109 - Atlas Jct. - Sub 108 - Carthage Northwest 1 69 kV	R	-	06/01/08	02/13/08	\$1,277,935		18 months		Operating Directive available
20010	204	10260	544	Line - Webb City Cardinal - Carthage 69 kV	R	-	06/01/08	02/13/08	\$3,000,000		18 months		Operating Directive available
20010	205	10261	544	Line - Boston East - Jasper West Tap 69 kV	R	-	06/01/08	02/13/08	\$1,200,000		12 months		Operating Directive available
20010	207	10263	544	Line - Sub 145 - Joplin West 7th - Sub 341 - Joplin NorthWest 69 kV	R	06/01/08	06/01/08	02/13/08	\$780,000		12 months		
19992	208	10264	544	Line - SUB 167 - RIVERTON - SUB 406 - RIVERTON SOUTH 1	R	06/01/08	06/01/08	02/02/07	\$20,000		6 months		
19992	209	10265	544	Multi - Riverdale - Ozarks 161 kV Ckt 1	R	03/01/09	06/01/10	02/02/07	\$14,057,000		30 months		
19992	209	10266	544		R	03/01/09	06/01/10	02/02/07					
19992	209	10267	544		R	03/01/09	06/01/10	02/02/07					
19992	209	10268	544		R	03/01/09	06/01/10	02/02/07					
20010	210	10269	544		Line - Boston East - Richland 69 kV rating change	R	-	06/01/08				02/13/08	\$150,000
20011	212	10271	546	Line - Norton - Neergard 69 kV	R	06/01/10	06/01/08	02/13/08	\$1,485,000		24 months		SPRM will mitigate overload by transferring load prior to reconductor completion in 2010.
			520	Line - Hugo Tap	PT	12/01/08			\$361,000		6 months		Eliminating 3 terminal at Valiant----Change the Hugo Tap -ldabel 138 to routed into Valiant instead of the Hugo Tap approximately .1 miles of new line
Year 2009													
	216	10275	520	Line - Ben Wheeler - Barton's Chapel (Rayburn) 138 kV Ckt 1	PL_Rayburn	06/01/10	-		-		18 months		Rayburn Country Project. Rayburn confirm project In Service Date is 06/01/2009.
			520		R	06/01/09	06/01/08	02/13/08	\$400,000				Mitigation Plan: For the loss of the OG&E AES-Tarby 161 kV line, AEP will open 69 kV breaker #930 at Midland (AEP) toward Howe (OG&E). This mitigates overloading of AEP's North Huntigton-Huntington and Huntington-Midland REC 69 kV line sections. This operating procedure is to be finalized and submitted to SPP for approval prior to the need date.
20000	217	10276		Line - Tap N. Huntington - Waldron 69 kV									
20000	218	10277	520	Line - Huntington - N Huntington 69 kV	R	06/01/09	06/01/09	02/13/08	\$20,000				
20000	219	10278	520	Line - Excelsior - Excelsior Tap 161 kV	R	06/01/09	06/01/09	02/13/08	\$4,000,000				Reeves Road station will be built under the existing North Huntington - Bonanza 161kV line. This project will replace the Excelsior Tap project.
	220	10279	520	Line - Riverside Station - Explorer Glenpool 138 kV Ckt 1	TS	06/01/09	06/01/09	07/21/06	\$1,000,000				
20000	221	10280	520	Line - Hope - Fulton 115 kV	R	06/01/09	06/01/09	02/13/08	\$100,000				
20000	222	10281	520	Line - Bonanza - Bonanza Tap 161 kV	R	06/01/09	06/01/11	02/13/08	\$100,000				
	223	10282	520	Line - SW Shreveport - SW Shreveport Tap	PL	01/01/09	-		\$2,550,000				
	224	10283	520	XFR - Southwest Shreveport Transformer Ckt 1 345/161 kV	TS	01/01/09	06/01/10	06/27/07	\$1,500,000				
	224	10284	520	XFR - Southwest Shreveport Transformer Ckt 2 345/161 kV	TS	01/01/09	06/01/10	06/27/07	\$1,500,000				
20000	225	10286	520	Line - North Magazine - Magazine REC - Danville 161 kV	R	06/01/09	06/01/09	02/13/08	\$17,900,000				
20000	225	10289	520	Line - North Magazine - Magazine REC - Danville 161 kV	R	06/01/09	06/01/09	02/13/08	\$7,294,800				
20000	227	10291	520	Line - Breaker Daingerfield - Jenkins REC 69 kV	R	12/01/08	06/01/09	02/13/08	\$250,000				
20000	229	10292	520	Multi - Flint Creek - E Centerton 161 kV	R	06/01/09	06/01/11	02/13/08					
20000	229	10293	520	Multi - Flint Creek - E Centerton 161 kV	R	06/01/09	06/01/13	02/13/08	\$15,200,000		24 months		
20000	229	10294	520	Multi - Flint Creek - E Centerton 161 kV	R	06/01/10	06/01/13	02/13/08			24 months		
			520		R	06/01/09	06/01/08	02/13/08	\$8,900,000				Mitigation Plan: For the loss of either the WFEC Broken Bow Dam Tap-Mt. River or Mt. River-Craig Junction 138 kV line sections, which outage the three-terminal line at WFEC's Broken Bow Dam Tap, WFEC will open 138 kV switch #277 at Broken Bow Dam Tap toward Broken Bow Dam (SWPA). This allows all load to be restored without closing the loop from Hugo Power Plant (WFEC) to Broken Bow Dam or overloading the AEP Broken Bow Dam-Craig Junction 138 kV line. This operating procedure is to be finalized and submitted to SPP for approval prior to the need date.
20000	230	10295		Line - Broken Bow - Craig Junction 138 kV									
	231	10296	520	Line - Turk - SE Texarkana - 138 kV	GI	12/31/09	-		\$26,850,000				
	232	10297	520	Line - Turk - Sugar Hill 138 kV	GI	12/31/09	-		\$19,700,000				
20001	233	10298	523	XFR - Claremore 161/69 kV	R	06/01/09	06/01/08	02/13/08	\$6,000,000		24 months		GRDA will install a mobile substation 161/13kV that will eliminate overload on autoxfmr
	56	10074	524	Line - Chitwood - Garber 138 kV	PL	05/31/09	-		\$5,920,226				
	234	10299	524	Line - Explorer Glenpool - Beeline 138 kV Ckt 1	TS	06/01/09	06/01/09	07/21/06	\$200,000				
	235	10300	524	Line - Fort Smith - Colony 161 kV	PL	06/01/09	06/01/17		\$2,137,500		14 months		
20002	236	10301	524	Line - Alva - Knobhill 69 kV	R	06/01/09	06/01/09	02/13/08	\$35,000				
	237	10302	524	Line - Explorer Glenpool - Riverside Station 138 kV Ckt 1	TS	06/01/09	06/01/09	07/21/06	\$400,000				
20003	238	10303	525	Line - Atoka - WFEC Tupelo - Lane 138 kV	R	06/01/09	06/01/12	02/13/08			12 months		
20003	238	10304	525	Line - Atoka - WFEC Tupelo - Lane 138 kV	R	06/01/09	06/01/12	02/13/08	\$8,265,000		12 months		
20005	177	10729	520	Line - Atoka 138 kV Three Breaker Ring Bus & Relay Work at Tupelo	R	06/01/09	06/01/12	02/20/08	\$442,800				
20005	177	10728	520	Line - Atoka 138 kV Three Breaker Ring Bus & Relay Work at Tupelo	R	06/01/09	06/01/12	02/20/08	\$2,887,800		12 months		
20003	240	10306	525	Line - Cyril to Medicine Park Jct 69 kV	R	06/01/09	06/01/09	02/13/08	\$750,000		16 months		
20003	241	10307	525	Line - Anadarko - Georgia Tap 138 kV	R	06/01/09	06/01/09	02/13/08	\$750,000		16 months		

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments	
20003	242	10308	525	Line - Elmore - Paoli 69 kV	R	06/01/09	06/01/09	02/13/08	\$3,240,000		12 months			
20003	243	10309	525	Multi - OU SW - Goldsby - Canadian SW 138 kV	R	06/01/09	06/01/09	02/13/08	\$1,837,500		12 months			
20003	243	10310	525	Multi - OU SW - Goldsby - Canadian SW 138 kV	R	06/01/09	06/01/09	02/13/08	\$2,250,000		12 months			
20003	243	10311	525	Multi - OU SW - Goldsby - Canadian SW 138 kV	R	06/01/09	06/01/09	02/13/08	\$5,000,000		12 months			
20003	244	10312	525	XFR - Paoli 138 kV/69 kV Transformer	R	06/01/08	06/01/09	02/13/08	\$1,500,000		12 months			
20004	246	10314	526	Multi - Nichols - Whitaker Sub 115kV; Nichols - Cherry 115 kV	R	12/31/08	06/01/09	02/13/08	\$5,000				SPP STEP study results indicate this terminal upgrade is needed before the 2017 summer peak without any overload occurrences in any of the models before then.	
20004	246	10315	526	Multi - Nichols - Whitaker Sub 115kV; Nichols - Cherry 115 kV	R	12/31/08	06/01/09	02/13/08	\$5,000				SPP STEP study results indicate this terminal upgrade is needed before the 2017 summer peak without any overload occurrences in any of the models before then.	
20004	247	10316	526	Line - Curry County Interchange-Farmers Electric REC-Clovis 115 kV	R	12/31/08	06/01/09	02/13/08	\$5,000				This terminal upgrade is needed only after the North Clovis Substation is upgraded to the 115 kV circuit, which won't be in-service until 2010.	
20004	249	10320	526	Multi - Seven Rivers - Pecos - Potash 230 kV	R	06/01/09	06/01/09	02/13/08			30 months			
20004	249	10321	526	Multi - Seven Rivers - Pecos - Potash 230 kV	R	06/01/09	06/01/09	02/13/08	\$15,891,640		30 months			
20004	249	10322	526	Multi - Seven Rivers - Pecos - Potash 230 kV	R	06/01/09	06/01/09	02/13/08			30 months			
20004	156	10325	526	Multi - Hitchland - Texas Co. 230 kV and 115 kV	R	06/01/10	06/01/09	02/13/08	\$11,922,643					
20004	156	10326	526		R	06/01/10	06/01/09	02/13/08	\$16,094,371					
20004	156	10327	526		R	06/01/10	06/01/09	02/13/08	\$0					
20004	156	10328	526		R	06/01/10	06/01/09	02/13/08	\$0					
20004	156	10329	526		R	06/01/10	06/01/09	02/13/08	\$10,771,825					
20004	156	10330	526		R	06/01/10	06/01/09	02/13/08	\$10,766,250					
20004	156	10331	526		R	06/01/10	06/01/09	02/13/08	\$5,846,295					
20004	252	10332	526		XFR - Yoakum County Interchange 230/115 kV	R	06/01/09	06/01/09	02/13/08	\$4,101,185		24 months		
20004	256	10336	534		Line - Johnson - Pioneer 115 kV	PL	-	-	-	\$10,650,000			Cancelled	Project for local upgrade Only. Contingent on Holcomb Unit 2 construction.
	257	10337	534	Line - Ulysses Plant 69 kv	PL	-	-	-				Cancelled	Project for local upgrade Only. Contingent on Holcomb Unit 2 construction.	
	253	10333	536	Line - Jarbalo - 166th Street 115 kV	TS	09/18/08	06/01/09	05/29/07			18 months			
	253	10334	536	Line - 166th - Jaggard Junction 115 kV Rebuild	TS	06/01/09	06/01/09	05/29/07	\$7,816,524		18 months			
	253	10335	536	Line - Jaggard Junction - Pentagon 115 kV Rebuild	TS	06/01/09	06/01/09	05/29/07			18 months			
20006	260	10343	536	Line - Reno - Circle 115 kV	R	12/01/08	06/01/09	02/13/08	\$1,700,000		18 months		Rebuild will be done as part of Wichita - Reno County 345 kV; Reviewing the connections of the Reno County - Circle 115 kV lines	
	183	10232	536	Line - Wichita - Reno County 7 345 kV Ckt	EU	12/01/08	-	-	\$74,211,804		24 months			
	183	10233	536	XFR - Reno County 345/115 kV Ckt 1	EU	12/31/08	-	-						
	262	10345	536	Line - Reno County-Summit 345 kV ckt 1	EU	12/01/09	-	-	\$70,552,421		24 months		Project costs include rebuilding of 115 kV and 230 kV underlying system on same ROW	
	262	10346	536	XFR - Reno County 345/115 kV #2	EU	12/01/09	-	-			24 months			
20006	265	10348	536	XFR - Stranger Creek 345/115 #2 Addition	R	06/01/09	06/01/09	02/13/08	\$8,000,000		24 months			
20006	266	10349	536	Line - Circle - HEC GT 115 kV Rebuild	R	06/01/09	06/01/09	02/13/08	\$300,000		18 months		Interim mitigation is redipatch of HEC GT units.	
20006	267	10350	536	Multi - Halstead - Mud Creek Jct. - Mid-American Jct. - Newton 69 kV	R	06/01/09	06/01/09	02/13/08	\$2,500,000		12 months	Cancelled		
20006	267	10351	536	Multi - Halstead - Mud Creek Jct. - Mid-American Jct. - Newton 69 kV	R	06/01/09	06/01/09	02/13/08	\$360,000		12 months	Cancelled	Project not needed. UVLS operational in Newton Division. Adjustment of CTs at Halstead and Newton may be interim mitigation.	
20006	267	10352	536	Multi - Halstead - Mud Creek Jct. - Mid-American Jct. - Newton 69 kV	R	06/01/09	06/01/09	02/13/08	\$1,300,000		12 months	Cancelled		
	273	10356	540	Multi - 161kV Tap of Nashua to Liberty West	PL	06/01/09	-	-	\$1,260,000		12-18 months			
	273	10357	540	Multi - 161kV Tap of Nashua to Liberty West	PL	06/01/09	-	-			12-18 months			
	275	10359	540	Multi - 161kV Tap of Platte City to Stranger Creek	R	06/01/09	-	-	\$7,127,000		12-18 months			
	275	10360	540	Multi - 161kV Tap of Platte City to Stranger Creek	PL	06/01/09	-	-			12-18 months			
	278	10361	540	Line - Longview - Sampson 161 kV	PL	06/01/09	-	-	\$1,250,000		12-18 months			
	278	10362	540	Line - Sampson - Grandview East 161 kV	PL	06/01/09	-	-	\$1,250,000		12-18 months			
	279	10363	541	Line - Craig - Lenexa 161 kV	PL	06/01/09	-	-	\$192,000		6 months			
	280	10364	541	Line - College - Craig 161 kV	TS	06/01/09	06/01/11	05/31/07	\$1,193,400		24 months			
20010	282	10366	544	Line - Sub 389-Joplin Southwest - Sub 422-Joplin 24th & Connecticut 161 kV	R	06/01/09	06/01/09	02/13/08	\$5,000		6 months			
				Year 2010										
	288	10374	520	Line - Valliant Substation - Install 345 kV terminal equipment	TS	04/01/12	07/01/12	10/11/06	\$3,840,000				Notification received from the SPP concurring with the new in-service date due to the delay of the Turk plant	
	289	10375	520	Line - Clinton City Wave Trap	TS	06/01/10	06/01/10	10/17/06	\$75,000					
20000	291	10377	520	Line - Bann - Lonestar Ordinance Tap 69 kV	R	06/01/10	06/01/10	02/13/08	\$25,000					
20000	292	10378	520	Line - Greggton - Lake Lamond 69 kV	R	06/01/10	06/01/10	02/13/08	\$1,496,000					
20000	294	10380	520	Line - North Mineola - Mineola 69 kV	R	06/01/10	06/01/10	02/13/08	\$350,000					

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
	295	10381	520	Line - Coffeyville Tap - Dearing - 138 kV	TS	06/01/10	06/01/10	06/26/07	\$1,473,750		24 months		
20000	297	10383	520	Line - Quitman - Westwood 69 kV	R	06/01/10	06/01/10	02/13/08	\$1,600,000				
	299	10385	523	Multi-Kansas Tap - Siloam City 161KV	R2	06/01/10	06/01/15		\$4,212,500		24 months		
	299	10386	523	Multi-Kansas Tap - Siloam City 161KV	R2	06/01/10	06/01/15		\$1,700,000		24 months		
20001	300	10387	523	Line - Kerr - 412 Sub 161 kV Rebuild (Line - Kerr - Kerr Tap)	R	06/01/10	06/01/10	02/13/08	\$950,000		24 months		
20001	301	10388	523	XFR - Sallisaw 161/69 kV Auto #2	R	06/01/10	06/01/08	02/13/08	\$3,000,000				Installing cap bank to support voltage until 2nd autoxfmr is in place. This cap bank won't be in service until summer of 2009. In the event of a contingency, the voltage falls to 0.89pu and in reality we would max out voltage regulators and let this ride, unless we received concerns from our customer and then we would have to shed load.
	302	10389	523	Line - Siloam Springs Tap - Siloam City	PL	06/01/10	-		\$3,210,200		24 months		
	302	10390	523	XFR - Siloam Springs Tap 345/161kV	PL	12/01/10	-		\$8,019,000		24 months		
			524	Line - Northwest - Woodward 345kV	PL	12/31/09	-		\$172,000,000				
	310	10391	524	Line - Fitzhugh - Helberg 161 kV	PL	06/01/10	-		\$1,416,000				
	310	10392	524	Line - Great Lakes Carbon - Altus 161 kV	PL	06/01/10	-		\$543,000				
	310	10393	524	Line - Altus - Fitzhugh 161 kV	PL	06/01/10	-		\$660,000				
	310	10394	524	Line - Igo - Noark 161 kV	PL	06/01/10	-		\$2,994,000				
	310	10395	524	Line - Little Spadra - Igo 161 kV	PL	06/01/10	-		\$2,112,000				
	310	10396	524	Line - Noark - Great Lakes Carbon 161 kV	PL	06/01/10	-		\$522,000				
	309	10397	524	Line - Park Lane - Ahloso Tap 69 kV	PL	06/01/10	-		\$50,000				
	310	10398	524	Line - Razorback - Igo 161 kV	PL	06/01/10	-		\$2,973,000				
	310	10399	524	Line - Razorback - Short Mountain 161 kV	PL	06/01/10	-		\$500,000				
	310	10400	524	Line - Short Mountain - Branch 161 kV	PL	06/01/10	-		\$3,231,000				
	523	10668	524	Line - Rose Hill - Sooner 345 kV	TS	12/31/10	06/01/16	06/27/07	\$45,000,000		48 months		
20003	311	10401	525	Multi - Franklin SW - Acme - Norman - OU SW Conversion 138 kV	R	06/01/10	06/01/10	02/13/08	\$931,000		12 months		
20003	311	10402	525	Multi - Franklin SW - Acme - Norman - OU SW Conversion 138 kV	R	06/01/10	06/01/10	02/13/08	\$1,138,594		12 months		
20003	311	10403	525	Multi - Franklin SW - Acme - Norman - OU SW Conversion 138 kV	R	06/01/10	06/01/10	02/13/08	\$1,577,000		12 months		
20003	312	10404	525	Line - Alva - Cherokee SW 69 kV	R	06/01/08	06/01/10	02/13/08	\$150,000		6 months		
	313	10405	525	Line - Valiant - Hugo 345 kV	TS	06/01/12	06/01/12	10/17/06	\$11,000,000		24 months		
	314	10406	525	XFR - Valiant 345/138 kV	TS	06/01/12	06/01/12	10/17/06	\$5,000,000		24 months		
20004	248	10317	526	Multi - State Line-Graves Project 230/115 kV transformer & 115 kV line	R	06/01/10	06/01/09	02/13/08			30 months		
20004	248	10318	526	Multi - State Line-Graves Project 230/115 kV transformer & 115 kV line	R	06/01/10	06/01/09	02/13/08	\$10,585,000		30 months		
20004	248	10319	526	Multi - State Line-Graves Project 230/115 kV transformer & 115 kV line	R	06/01/10	06/01/09	02/13/08			30 months		
	315	10407	526	Line - Roosevelt County Interchange 115 kV - Curry County Interchange 115 kV	R2	06/01/10	06/01/15		\$200,000		6 months		Will need additional study
19989	316	10409	531	Line - S Hays - Hays Plant	R	06/01/10	06/01/08	02/02/07			18 months		This line is under re-study by RTO.
	318	10412	536	Line - Coffeyville - Dearing 138 kV	TS	06/01/10	06/01/10	06/27/07	\$2,790,000		18 months		Timing is based on WERE voltages. The AEP & WERE sections should both be done in 08.
20006	319	10413	536	Line - Cowskin-Westlink-Tyler-Hoover 69 kV Rebuild	R	-	06/01/10	02/13/08	\$830,000				Project may be revised because of extensive distribution underbuild;
20006	319	10414	536	Line - Cowskin-Westlink-Tyler-Hoover 69 kV Rebuild	R	-	06/01/10	02/13/08	\$1,010,000				Investigating addition of Hoover 138-69 #3; Tyler - Westlink 69 kV line is currently operated open
20006	319	10415	536	Line - Cowskin-Westlink-Tyler-Hoover 69 kV Rebuild	R	-	06/01/10	02/13/08	\$770,000				
20006	321	10417	536	Line - Oaklawn - Oliver 69 kV	R	06/01/10	06/01/10	02/13/08	\$965,000		12 months		
20006	323	10419	536	Line - West McPherson - Wheatland 115 kV	R	12/01/08	06/01/10	02/13/08	\$3,949,405		12 months		
	325	10421	536	XFR - Weaver 138/69 kV #2 Addition	PL	06/01/10	-		\$1,200,000		18 months		
20006	326	10422	536	Line - Lawrence Energy Center Unit 4 - Jarbalo 115 kV Rebuild	R	06/01/10	06/01/10	02/13/08	\$1,300,000		12 months		
20006	328	10424	536	Line - Reno(Circle) - Moundridge Project 115 kV Rebuild	R	12/01/08	06/01/10	02/13/08	\$5,800,000		18 months		Rebuild will be done as part of Wichita - Reno County 345 kV
20006	330	10426	536	Multi - Fort Scott - Marmaton/Lichfield 161kV	R	-	06/01/10	02/13/08	\$3,000,000		18 months		
20006	330	10427	536	Multi - Fort Scott - Marmaton/Lichfield 161kV	R	-	06/01/10	02/13/08	\$1,400,000		18 months		
	529	10674	536	Line - Rose Hill - Sooner 345 kV	TS	12/01/10	06/01/16	06/27/07	\$68,000,000		24 months		Project costs are for Westar Energy portion only; Public hearing held; Technical hearing held; Project costs include rebuilding of 138 kV underlying system on same ROW
	271	10354	539	Line - Spearville - Judson Large 115 kV Ckt 2	PL	-	-	-	\$8,310,000		12 months	Cancelled	Project for local upgrade Only. Contingent on Holcomb Unit 2 construction.
	271	10355	539	XFR - Spearville 230/115kV	PL	-	-	-	\$4,800,000		6 months	Cancelled	Project for local upgrade Only. Contingent on Holcomb Unit 2 construction.
	331	10428	540	Line - Clinton MIPU - Clinton AECL 161 kV	PL	01/01/10	-		\$1,200,000				This project has been postponed since some of the loads in the Clinton area will be transferred to the new Osceola 161/34.5 kV Sub.
	332	10429	540	XFR - Sibley 161/69kV	PL	01/01/10	-		\$7,500,000				This project has been postponed since budget limitation. The problem will be mitigated by the existing operation guide.
	333	10430	540	Line - Ritchfield - Sibley 161 kV	PL	06/01/10	-		\$1,250,000		12-18 months		
	334	10431	540	Line - Lone Jack - Greenwood 161 kV	PL	06/01/10	-		\$1,600,000		24 months		
	335	10432	540	Line - Hallmark - Ritchfield 161 kV	PL	06/01/10	-		\$1,250,000		12-18 months		

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
	336	10433	540	Line - Nevada Plant - Nevada Tap 69 kV	PL	06/01/10	-		\$711,000		-	Cancelled	TO planned project.
	338	10435	544	Line - SUB 184 - NEOSHO SOUTH JCT. - Neosho (SWPA) 161 kV	PL	06/01/10	06/01/10	09/22/06	\$1,215,000		12 months		
	339	10436	546	XFR - SWPS Bus - SWPS #2 161 kV	PL	10/01/10	-		\$3,200,000		24 months		Related to SW2 being added to the models; This will go to the review committee
Year 2011													
20000	343	10440	520	Line - Winnsboro - Magnolia Tap 69 kV	R	06/01/11	06/01/11	02/13/08	\$250,000				
20000	108	10441	520	Line - North Market - Arsenal Hill 69 kV	R	06/01/11	06/01/11	02/13/08	\$2,300,000				
20000	345	10442	520	Line - Magnolia - Forest Hill 69 kV	R	06/01/11	06/01/11	02/13/08	\$125,000				
20000	346	10443	520	Line - Forest Hills - Quitman 69 kV	R	06/01/11	06/01/11	02/13/08	\$100,000				
20000	347	10444	520	Line - Woodlawn - Baldwin 69 kV	R	06/01/11	06/01/11	02/13/08	\$1,700,000				
20000	348	10445	520	Line - Dyess - Tonitown 161 kV	R	06/01/11	06/01/11	02/13/08	\$300,000				
	349	10446	520	Line - Ashdown - Okay 115 kV	GI	06/01/11	-		\$8,100,000				
	349	10447	520	Line - Ashdown - Patterson 138 kV	GI	06/01/11	-		\$9,670,000				
	349	10448	520	Line - MCNAB REC - Turk 115 kV	GI	06/01/11	-		\$1,520,000				
	349	10449	520	Line - MCNAB REC - Turk 115 kV recon	TS	06/01/11	06/01/11		\$1,000,000				
	349	10450	520	Line - McNab REC - Hope	TS	06/01/11	06/01/11		\$4,000,000				SPP to confirm if AECC McNab switches and strain bus need to be replaced. Changed from PL. 2006 AG3
	349	10451	520	XFR - Okay 115/69 kV	GI	06/01/11	-		\$3,400,000				Replacement not needed in 2009 due to re-rating, but replacement needed in 2011 due to voltage conversion associated with Turk.
	349	10452	520	Line - Okay 115 - Turk 138 kV	GI	06/01/11	-		\$9,190,000				
	349	10453	520	Line - Turk - NW Texarkana 345 kV	TS	06/01/11	-		\$50,000,000				
	349	10456	520	XFR - Turk 345/138 kV	TS	06/01/11	-		\$7,000,000				
	349	10457	520	XFR - Turk 138/115 kV #1	GI	06/01/11	-		\$9,110,000				
	350	10459	520	Line - Bann - Red Springs REC	GI	06/01/11	-		\$300,000				
	351	10460	AECC	Line - Hope - Fulton 115 kV Recon	PL	06/01/11	-		\$1,485,000				
	351	10461	AECC	Fulton Switching Station	PL	06/01/11	-		\$440,000				
20002	354	10463	524	Line - Muldrow to 3rd St. 69 kV	R	06/01/11	06/01/11	02/13/08	\$100,000				
20003	356	10466	525	Line - Medicine Park Jct - Fletcher 69 kV	R	06/01/09	06/01/11	02/13/08	\$1,230,000		16 months		
	357	10467	525	XFR - Anadarko 138/69 kV	TS	06/01/11	06/01/11	01/02/07	\$2,000,000		16 months		
20003	358	10468	525	Line - Franklin SW - Midwest Tap 138 kV	R	06/01/07	06/01/11	02/13/08	\$200,000		12 months		
20003	360	10470	525	Line - South Brown - Russett 138 kV	R	01/01/07	12/01/11	02/13/08	\$100,000				
20003	361	10471	525	Line - Fletcher - Marlow Jct 69 kV	R	06/01/09	06/01/11	02/13/08	\$2,000,000		16 months		
19987	362	10472	526	XFR - Crosby County Interchange 69 kV - Crosby County Interchange 115 kV	R	-	06/01/11	02/02/07	\$1,426,786		18 months		Studies will be conducted to further analyze 69 kV system.
20004	363	10473	526	Line - Whitaker Sub - East Plant Interchange 115 kV	R	-	06/01/11	02/13/08	\$100,000			Cancelled	No Project. Wrong ratings were used in STEP study.
20006	369	10482	536	Line - SW Lawrence - Wakarusa 115 kV Rebuild	R	-	06/01/11	02/13/08	\$1,603,280		18 months		
20006	370	10483	536	Line - Co-op - Wakarusa	R	-	06/01/11	02/13/08	\$599,760		18 months		
	374	10487	536	Line - Creswell - Oak 69 kV	R2	06/01/11	06/01/13		\$2,000,000		18 months		
	375	10488	536	XFR - Rose Hill 345/138 kV #3 Addition	TS	06/01/11	06/01/11	06/27/07	\$7,000,000		24 months		
	377	10490	541	Line - Paola - Middle Creek 161 kV	PL	06/01/11	-		\$2,622,850		18 months		
	378	10491	541	Line - North Louisburg - Middle Creek 161 kV	PL	06/01/11	-		\$12,179,000		24 months		TO Zonal/local upgrade. Not for SPP reliability.
20010	381	10494	544	Line - Boston East - Jasper west Tap 69 kV Rebuild	R	-	06/01/11	02/13/08	\$2,610,000		12 months		Operating Directive available
20010	382	10495	544	Line - Baxter Spring West - Hockerville 69 kV	R	06/01/10	12/01/11	02/13/08	\$50,000		6 months		
20010	383	10496	544	Line - Sub 152-Monett H.T. - Sub 383-Monett 69 kV	R	06/01/10	06/01/11	02/13/08	\$75,000		6 months		
20010	421	10547	544	Line - Sub 124 - Aurora H.T. - Sub 152 - Monett H.T. 69 kV	R	06/01/10	06/01/11	02/13/08	\$5,000		6 months		
	352	10730	544	Line - Oronogo Junction - Riverton 161 kV Recon	TS	06/01/11	06/01/11	01/10/08	\$5,750,000		24 months		
	499	10644	544	XFR - Oronogo - 161/69 kV	TS	06/01/11	06/01/11	01/10/08	\$4,000,000		36 months		
Year 2012													
	386	10500	TBD	Multi - Axtell - Knoll - Spearville	EU	06/01/12	-		\$73,000,000				
	386	10501	TBD	Multi - Axtell - Knoll - Spearville	EU	06/01/12	-		\$69,000,000				
	386	10502	TBD	Multi - Axtell - Comanche - Wichita	EU	06/01/12	-		\$47,000,000		48 months		
	386	10503	TBD	Multi - Axtell - Comanche - Wichita	EU	06/01/12	-		\$180,000,000				
	386	10504	TBD	Multi - Axtell - Knoll - Spearville	EU	06/01/12	-		\$10,000,000				
20000	296	10382	520	Line - Dyess - Elm Springs REC 161 kV	R	06/01/09	06/01/12	02/13/08	\$300,000		12 months		
20000	387	10505	520	Line - Riverside - Okmulgee 138 kV	R	06/01/12	06/01/12	02/13/08	\$125,000		15 months		
20000	388	10506	520	Line - New Boston - North New Boston 69 kV	R	06/01/12	06/01/12	02/13/08	\$100,000		15 months		

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
20000	389	10507	520	Line - SE Texarkana - Texarkana 69 kV	R	06/01/12	06/01/12	02/13/08	\$150,000		15 months		
20000	391	10509	520	Line - Lone Star South - Pittsburg 138kV	R	06/01/12	06/01/12	02/13/08	\$300,000		15 months		
20000	392	10510	520	Line - Howell - Kilgore 69 kV	R	06/01/12	06/01/12	02/13/08	\$2,000,000		18 months		
20001	393	10511	523	XFR - Afton 161/69 kV #2 Addition	R	06/01/12	06/01/12	02/13/08	\$2,000,000		24 months		
20001	394	10512	523	Line - Pensacola - Kerr 115 kV	R	06/01/12	12/01/12	02/13/08	\$6,600,000		24 months		
20002	395	10513	524	Line - OGE Russett - WFEC Russett 138kV	R	-	12/01/12	02/13/08	\$347,073		12 months		An SPP Flowgate
20002	396	10514	524	Breaker - Bodle 138 kV	R	-	06/01/12	02/13/08	\$1,000,000		12 months		Cost to install breaker plus relays at Bodle and replace relays at Caney Creek & OGE Brown.
20002	397	10515	524	Multi - Mustang - Cimarron 138 kV	R	-	06/01/12	02/13/08	\$3,375,000		24 months		
20002	397	10516	524	Multi - Mustang - Cimarron 138 kV	R	-	06/01/12	02/13/08	\$1,875,000		24 months		
20002	89	10517	524	Line - OGE Paoli - WFEC Paoli 138 kV	R	-	06/01/12	02/13/08	\$500,000		12 months		**This cost is only the substation work, relay work, & breaker. OGE will be build 1/2 of the line, but the cost does not reflect this. OGE does not know the length of the line. The cost of building 1/2 of the line can be added to the OGE substation cost of \$500,000. TDH 7/27/07
20003	398	10518	525	Line - OGE Paoli - WFEC Paoli 138 kV	R	06/01/12	06/01/12	02/13/08	\$1,900,000		12 months		
20003	399	10519	525	Line - Lindsay - Walville 69 kV	R	06/01/12	06/01/12	02/13/08	\$1,347,000		12 months		
20003	400	10520	525	Line - Pharoah - Weleetka 138 kV	R	06/01/12	06/01/12	02/13/08	\$100,000		6 months		
20003	401	10521	525	Line - WFEC Russell 138 kV - AEP Altus Jct Tap 138 kV	R	06/01/12	06/01/12	02/13/08	\$50,000		6 months		
20003	402	10522	525	Multi - Granfield - Cache SW 138 kV	R	06/01/12	06/01/12	02/13/08	\$1,125,000		12 months		
20003	402	10523	525	Multi - Granfield - Cache SW 138 kV	R	06/01/12	06/01/12	02/13/08	\$5,137,500		24 months		
20003	402	10524	525	Multi - Granfield - Cache SW 138 kV	R	06/01/12	06/01/12	02/13/08	\$5,000,000		24 months		
20003	403	10525	525	XFR - Comanche 138/69 kV Transformer	R	06/01/09	06/01/12	02/13/08	\$210,000		24 months		
20004	404	10527	526	Line - Hasting - Van Buren 69 kV	R	-	06/01/12	02/13/08	\$1,380,000		30 months	Cancelled	No Project: The recommended reconductor will not be necessary after the Channing & Tascosa loads are converted to 115 kV (ISD 2010)
20004	407	10531	526	Line - Northwest - North Amarillo SW 69 kV	R	-	06/01/12	02/13/08	\$963,000		30 months	Cancelled	No Project: The recommended reconductor will not be necessary after the Channing & Tascosa loads are converted to 115 kV (ISD 2010)
20004	409	10533	526	XFR - Hereford 115/69 kV Ckt 1 and Ckt 2	R	-	06/01/12	02/13/08	\$1,260,000		24 months	Cancelled	No Project. New system configuration mitigates this project.
20004	409	10534	526	XFR - Hereford 115/69 kV Ckt 1 and Ckt 2	R	-	06/01/12	02/13/08	\$1,260,000		24 months	Cancelled	No Project. New system configuration mitigates this project.
20006	410	10535	536	Line - Circle - Ark Valley - Tower 33 115 kV	R	-	06/01/12	02/13/08	\$1,800,000		18 months		
20006	410	10536	536	Line - Circle - Ark Valley - Tower 33 115 kV	R	-	06/01/12	02/13/08	\$1,537,500		18 months		
20006	411	10537	536	Line - Lawrence Hill - Wren 115 kV Rebuild	R	-	06/01/12	02/13/08	\$1,400,000		18 months	Cancelled	Project not required; Lawrence - Wren 115 kV is a radial
20006	412	10538	536	Line - 64th - Minneha 69 kV Rebuild	R	-	06/01/12	02/13/08	\$680,000		18 months		
20006	413	10539	536	Line - Eastborough - Minneha 69 kV Rebuild	R	-	06/01/12	02/13/08	\$680,000		18 months		
20009	379	10492	541	Line - Hillsdale - Cedar Niles 161 kV	R	06/01/12	06/01/13	02/13/08	\$5,418,700		24 months		TO Zonal/local upgrade. Not for SPP reliability. Delayed 2 year; mitigation not needed.
	414	10540	541	Line - Cedar Niles - Quarry 161 kV	PL	06/01/12	-		\$3,756,500		24 months		TO Zonal/local upgrade. Not for SPP reliability.
20009	416	10542	541	Line - West Gardner Tap 345 kV	R	06/01/12	06/01/12	02/13/08	\$1,740,500		24 months		kcpl declines project due to scenario case dispatch; SPP staff to review the need for this project.
20009	417	10543	541	Line - Avondale- Gladstone 161 kV	R	06/01/12	06/01/12	02/13/08	\$13,000		6 months		

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
20010	420	10546	544	Line - Jamesville - Sub 415-Blackhawk Jct. 69 kV	R	06/01/12	06/01/12	02/13/08	\$50,000		6 months		
20010	422	10548	544	Multi - Sub 170 - Nichols St. - Sub 359 - Republic East 69 kV	R	-	06/01/12	02/13/08	\$4,550,000		18 months		
20010	422	10549	544	Multi - Sub 170 - Nichols St. - Sub 359 - Republic East 69 kV	R	-	06/01/12	02/13/08			18 months		
	424	10552	546	Line - Southwest - Brookline 161 kV	PL	06/01/12	-		\$450,000		24 months		Reconductor is complete but terminals need to be upgraded
	425	10553	546	Line - Southwest - Southwest Disposal 161 kV	PL	06/01/12	-		\$175,000		24 months		Reconductor is complete but terminals need to be upgraded
	426	10554	546	Line - Southwest Disposal - Battlefield 161 kV	PL	06/01/12	-		\$675,000		24 months		Reconductor is complete but terminals need to be upgraded
Year 2013													
	429	10558	524	Line - Tarby 161kV	PL	12/30/08	-		\$198,534		12 months		Motorize L&M switches for Tarby Breaker 183 for Breaker Failure Contingency TPL-003
	317	10411	534	Line - Scott City - Manning Tap 115 kV	PL	01/01/13	-		\$1,500,000		9 months	Cancelled	Project for local upgrade Only. Contingent on Holcomb Unit 2 construction.
	365	10476	534	Line - Manning Tap - Dighton Tap 115 kV	PL	01/01/13	-		\$2,100,000			Cancelled	Project for local upgrade Only. Contingent on Holcomb Unit 2 construction.
	366	10477	534	Line - Holcomb - Fletcher 115 kV	PL	01/01/13	-		\$1,500,000			Cancelled	Project for local upgrade Only. Contingent on Holcomb Unit 2 construction.
	365	10478	534	Line - Dighton Tap - Beeler 115 kV	PL	01/01/13	-		\$3,150,000			Cancelled	Project for local upgrade Only. Contingent on Holcomb Unit 2 construction.
	365	10479	534	Line - Beeler - Ness City 115 kV	PL	01/01/13	-		\$1,800,000			Cancelled	Project for local upgrade Only. Contingent on Holcomb Unit 2 construction.
20014	367	10480	534	Line - Plymell - Pioneer Tap 115 kV	R	12/31/09	06/01/09	09/22/08	\$2,380,000				Currently in engineering design and cost review. Mitigation is to reduce generation in area 534 and increase in area 539 as needed to relieve overload.
	368	10481	534	XFR - Spearville 345/230 kV	PL	01/01/13	-		\$4,500,000			Cancelled	Project for local upgrade Only. Contingent on Holcomb Unit 2 construction.
	433	10563	536	Line - Yost - Moundridge	R2	-	06/01/13		\$150,000		18 months		
	414	10541	541	Line - Quarry - Clare	PL	06/01/13	-		\$1,385,000		18 months		TO Zonal/local upgrade. Not for SPP reliability.
20009	470	10606	541	Line - Hillsdale - Lackman 161 kV	R	-	06/01/13	02/13/08	\$3,553,000		18 months		kcpl declines project due to scenario case dispatch; SPP staff to review the need for this project.
	418	10544	541	Multi - Waldron Sub	PL	06/01/13	-		\$1,632,300		18 months		TO Zonal/local upgrade. Not for SPP reliability.
	418	10545	541	Multi - Waldron Sub	PL	06/01/13	-				18 months		TO Zonal/local upgrade. Not for SPP reliability.
	437	10567	544	Line - Riverton - Galena Northeast 69 kV	R2	-	06/01/13		\$75,000		12 months		2007 Expansion plan date changed from 06/01/2008 to 06/01/2209
20010	439	10569	544	Multi - Joplin 59 - Joplin 26th St. 161/69 kV transformer; Sub 439 Stateline 161 k	R	-	06/01/13	02/13/08	\$9,200,000		48 months		
20010	439	10570	544	Multi - Joplin 59 - Joplin 26th St. 161/69 kV transformer; Sub 439 Stateline 161 k	R	-	06/01/13	02/13/08	\$7,182,217		48 months		
20010	440	10571	544	Line - Diamond Jct - Sarcoxie SW 69 kV	R	-	06/01/13	02/13/08	\$2,274,000		18 months		
20011	441	10572	546	Line - Kickapoo - Sunset 69 kV	R	06/01/12	06/01/13	02/13/08	\$805,000		24 months		
20011	442	10573	546	Multi - Brookline - Summit 345 kV	R	-	06/01/13	02/13/08	\$29,000,000		60 months		The addition of Southwest #2 generator defers the need for this project.
20011	442	10574	546	Multi - Brookline - Summit 345 kV	R	-	06/01/13	02/13/08			60 months		The addition of Southwest #2 generator defers the need for this project.
Year 2014													
	443	10575	520	Line - Osborne - Osborne Tap	R2	-	06/01/14		\$2,000,000		24 months		
	445	10577	520	Line - Big Sandy - Perdue 69kV	R2	06/01/14	06/01/14		\$2,700,000		18 months		
	446	10578	520	Line - Coffeyville Tap - North Bartleville - 138 kV	R2	-	06/01/14		\$13,000,000		24 months		
	447	10579	520	Line- Weleeka-East Central Henryetta 138 kV Reconductor	R2	-	06/01/14		\$10,700,000		24 months		

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
	448	10580	520	Line-CARTHAGE REC POD-ROCK Hill 138 kV upgrade ct	R2	-	06/01/14		\$100,000		6 months		
	449	10581	520	Line - Carthage - Rock Hill	R2	-	06/01/14		\$650,000				
20000	450	10582	520	Multi - Flint Creek – Centerton 345 kV and Centerton- East Centerton 161 kV	R	06/01/14	06/01/14	02/13/08	\$2,000,000		60 months		Replaces Decatur-Centerton 345 kV project. Reconducting Flint Creek-East Centerton 161 kV by 2010 defers the need for this 345 kV project until 2014.
	451	10583	520	Line - Chamber Springs - Farmington	R2	06/01/14	06/01/14		\$6,000,000		24 months		This upgrade would result in the Siloam Springs-Prairie Grove-Greenland 69 to 161 kV conversion and Greenland-South Fayetteville 161 kV line not being needed within the 10 year planning horizon.
20000	450	10584	520	Multi - Flint Creek – Centerton 345 kV and Centerton- East Centerton 161 kV	R	06/01/14	06/01/14	02/13/08	\$9,500,000				
20000	450	10585	520	Multi - Flint Creek – Centerton 345 kV and Centerton- East Centerton 161 kV	R	06/01/14	06/01/14	02/13/08	\$23,685,000		60 months		
	452	10586	520	XFR - Whitney 138/69 kV	R2	-	06/01/14		\$300,000		18 months		Re-rating autotransformers. However, leave this row in because switches will need to be replaced.
	454	10588	520	Line - Bartsville Southeast - North Bartlesville 138 kV	R2	-	06/01/14		\$10,000,000		24 months		
	456	10592	524	Line - Ft Smith - Akoma	R2	-	06/01/14		\$107,000		6 months		Replace 1200A terminal equipment to 2000A.
	457	10593	524	Line - Ada OC Pump - Ada OC Pump Tap 69 kV	R2	-	06/01/14		\$1,640,000		24 months		
	458	10594	524	Line - Franklin SW - Midwest TP 138 kV	R2	-	06/01/14		\$400,000		12 months		
	459	10595	524	Line - Earlsboro - Fixico 69 kV	R2	-	06/01/14		\$150,000		8 months		
	460	10596	524	Line - Wildhorse - Ratliff 69 kV	R2	-	06/01/14		\$75,000		8 months		
	463	10599	536	Line - East Manhattan - SW Manhattan 115kV	R2	-	06/01/14		\$3,337,500		18 months		Timing is based on voltage
	463	10600	536	Line - East Manhattan - JEC 230kV	R2	-	06/01/14		\$20,250,000		24 months		
	463	10601	536	XFR - East Manhattan 230/115 kV #2	R2	-	06/01/14		\$3,100,000		18 months		
	463	10602	536	Line - East Manhattan - Mcdowell 115 kV - 230 kV conversion	R2	-	06/01/14		\$1,000,000		12 months		
	467	10603	536	Line - Gill - Interstate 138 kV Uprate	R2	06/01/14	06/01/14		\$50,000		18 months		
	468	10604	536	Line - Arkansas City - Paris	R2	06/01/14	06/01/14		\$501,000		12 months		
	473	10609	546	Line - James River - Twin Oaks 69 kV	R2	06/01/14	06/01/14		\$979,000		24 months		
	473	10610	546	Line - James River - Seminole	R2	06/01/16	06/01/14		\$1,600,000		24 months		
Year 2015													
	477	10614	520	Line - Baldwin - Karnack Tap	R2	-	06/01/15		\$4,300,000		12 months		
	478	10615	520	Line - Forbing Tap - S Shreveport	R2	-	06/01/15		\$200,000		18 months		
	479	10616	520	Line - Georgia Pacific - Keatche - 138 kV	R2	-	06/01/15		\$7,000,000		24 months		
	481	10618	520	Multi - Bonanza - North Huntington 69kV	R2	-	06/01/15		\$6,000,000		36 months		
	481	10619	520	Multi - Bonanza - North Huntington 69kV	R2	-	06/01/15		\$5,300,000		36 months		
	481	10620	520	Multi - Bonanza - North Huntington 69kV	R2	-	06/01/15		\$180,000		36 months		
	481	10621	520	Multi - Bonanza - North Huntington 69kV	R2	-	06/01/15		\$2,500,000		36 months		
	481	10622	520	Multi - Bonanza - North Huntington 69kV	R2	-	06/01/15		\$2,300,000		36 months		
	481	10623	520	Multi - Bonanza - North Huntington 69kV	R2	-	06/01/15		\$1,000,000		36 months		

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
	481	10624	520	Multi - Bonanza - North Huntington 69kV	R2	-	06/01/15		\$7,000,000		36 months		
	482	10625	524	Line - 5 Tribes - Hancock	R2	-	06/01/15		\$3,300,000		24 months		
	484	10627	524	Line - Osage - Continental Blacks 69 kV	R	-	06/01/15		\$200,000		24 months		
	485	10628	524	Line - Kilgore - VBI 69 kV	R2	-	06/01/15		\$90,000				
	487	10630	526	XFR - Bowers 115/69 kV #2	R2	-	06/01/15		\$1,260,000		24 months		This needs additional study
	490	10635	536	Line - Bismark - Midland	R2	06/01/15	06/01/15		\$1,950,000		18 months		
	491	10636	536	Line - Bismark - COOP	R2	06/01/15	06/01/15		\$1,087,500		18 months		
	492	10637	536	Line - Gill Energy Center - Oatville 69 kV	R2	-	06/01/15		\$920,000		18 months		
	493	10638	536	Line - Jarbalo - Stranger Creek	R2	-	06/01/15		\$8,050,000		18 months		
	493	10639	536	Line - Stranger Creek - NW Leavenworth	R2	-	06/01/15				18 months		
	495	10640	536	Line - LawrenceHill-Mockingbird_115.idv	R2	-	06/01/15		\$2,377,448		18 months		
	471	10607	544	Line - SUB 368 - DADEVILLE EAST - SUB 217 - FAIRPLAY EAST	R2	-	06/01/15		\$1,660,986		18 months		
	472	10608	544	Line - SUB EXPLORER SPRING CITY TAP - SUB 389 - JOPLIN SOUTHWEST	R2	-	06/01/15		\$1,550,000		12 months		
	496	10641	544	Line - SUB 64 - JOPLIN 10TH ST. - SUB 145 - JOPLIN WEST 7TH 1	R2	-	06/01/15		\$55,000		6 months		
	498	10643	544	Line - SUB 376 - MONETT CITY SOUTH J2 - SUB 376 - MONETT CITY SOUTH	R2	-	06/01/15		\$56,400		12 months		
	536	10681	544	Line - Monett City South - Monett City East 69 kV	R2	-	06/01/15		\$275,000		12 months		
	537	10685	544	Line - SUB 383 - MONETT 161kV - MONETT 5 161kV	R2	-	06/01/15		\$7,369,319		48 months		
	537	10686	544	XFR - MONETT 5 161kV - Monett City South 69kV	R2	-	06/01/15		\$8,000,000		36 months		
Year 2016													
	503	10648	520	Line - Perdue - Diana	R2	-	06/01/16		\$750,000		15 months		
	504	10649	520	Line - Brown Lee - North Market	R2	-	06/01/16		\$3,300,000		18 months		
	505	10650	520	Line - SW Shreveport - Western Electric 138 kV	R2	-	06/01/16		\$2,000,000		18 months		
	506	10651	520	Line - Broken Arrow North - South Tap 138 kV	R2	-	06/01/16		\$5,000,000		18 months		
	507	10652	520	Line - Arsenall Hill - Fort Humbug 138 kV	R2	-	06/01/16		\$4,750,000		18 months		
	509	10654	520	Line - Centerton Station conv	R2	-	06/01/16		\$1,600,000		24 months		
	510	10655	520	Line - Maud - Fixico Tap	R2	-	06/01/16		\$8,900,000		24 months		
20000	511	10656	520	Multi - Centerton - Osage Creek 345 kV	R	06/01/16	06/01/16	02/13/08	\$12,000,000		60 months		
	512	10657	520	Line - Ellerbe Road - Forbing Tap	R2	-	06/01/16		\$1,400,000		18 months		
	513	10658	520	Line - N Mineola- Quitman	R2	-	06/01/16		\$150,000		15 months		
20000	511	10659	520	Multi - Centerton - Osage Creek 345 kV	R	06/01/16	06/01/16	02/13/08	\$13,500,000		60 months		
20000	511	10660	520	Multi - Centerton - Osage Creek 345 kV	R	06/01/16	06/01/16	02/13/08	\$32,000,000		60 months		
	516	10661	523	XFR - Coffeyville 138/69 kV	R2	-	06/01/16		\$1,260,000		24 months		

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
20002	518	10663	524	Line - HSL East - HSL West 69 kV	R	-	06/01/16	02/13/08	\$250,000		12 months		
	519	10664	524	Line - Elm Creek - Little River Lake	R2	-	06/01/16		\$750,000		12 months		
	520	10665	524	Line - Park Lane 138 kV	R2	06/01/16	06/01/16		\$500,000		12 months		
	521	10666	524	Line - Brown - Explorer Tap 138 kV	R2	-	06/01/16		\$75,000		12 months		
	522	10667	524	Line - Brown Tap - Explorer Tap 138 kV	R2	-	06/01/16		\$100,000		12 months		
	524	10669	525	Line - Gypsum - Russell 69kV	R2	06/01/16	06/01/16		\$900,000		18 months		
	525	10670	526	Line - DF Smith - DS #21 115 kV	R2	-	06/01/16		\$6,480,000		36 months		Invalid contingency - 2008 STEP Mitigations will provide additional information
	526	10671	526	XFR - DF Smith 230/115 kV	R	-	06/01/16		\$2,250,000		30 months		Transformer capable of 65Deg. C - checking on rating
20004	527	10672	526	Line - South Georgia Interchange - Osage Switching Station 115kV	R	06/01/16	06/01/16	02/13/08	\$1,300,000		30 months		Line to be re-rated to 100 degree C rating.
	533	10678	536	XFR - Auburn Road 230/115 kV	R2	-	06/01/16		\$4,500,000		24 months		
	534	10679	536	XFR - Halstead 138/69 kV #1	R2	06/01/15	06/01/16		\$1,400,000		24 months		
	540	10688	546	Line - Grand - Main	R2	-	06/01/16		\$1,000,000		24 months		SPRM does not think project is needed (not in MDWG models); Needs further study
	541	10689	546	Multi - Battlefield - Sunset 161 kV & 161/69 kV XF	PL	06/01/16	-		\$8,550,000		36 months	Cancelled	
	541	10690	546	Multi - Battlefield - Sunset 161 kV & 161/69 kV XF	PL	06/01/16	-				36 months	Cancelled	SPRM does not plan to build this project; Delete project from spreadsheet
Year 2017													
	542	10691	520	Line-Oklmulgee -East Central Henryetta138 kV Reconductor	R2	-	06/01/17		\$12,800,000		24 months		
	543	10692	520	Line - Longwood Oak Pan - Harr REC 138 kV	R2	-	06/01/17		\$1,530,000		18 months		
	545	10694	520	Line - South Shreveport - Southwest Shreveport Tap	R2	-	06/01/17		\$200,000		15 months		
	546	10695	520	Line - Hobart Junction - Carnegie	R2	-	06/01/17		\$18,300,000		36 months		Replaces AEP Snyder-WFEC Snyder Project
	546	10696	520	Line - Carnegie - Fort Cobb	R2	-	06/01/17		\$7,500,000		36 months		Replaces AEP Snyder-WFEC Snyder Project
	546	10697	520	Line - Fort Cobb- SW Station	R2	-	06/01/17		\$2,300,000		36 months		Replaces AEP Snyder-WFEC Snyder Project
	549	10698	523	Line - Maid - Pryor Foundry South	R2	-	06/01/17		\$370,530		12 months		Needs additional study
	550	10699	523	Line - Maid - Redden	R2	-	06/01/17		\$370,530		12 months		Needs additional study
	551	10700	524	Multi-3rd-Massard convert 69-161kV	R2	-	06/01/17		\$570,000		24 months		
	551	10701	524	Multi-3rd-Massard voltage confersion	R2	-	06/01/17		\$2,850,000		24 months		
	552	10702	525	Line - Mooreland - Woodward 69 kV	R2	06/01/17	06/01/17		\$300,000		12 months		
	553	10703	525	XFR - Mooreland 138/ 69 kV XF	R2	06/01/17	06/01/17		\$705,000		24 months		
	554	10704	526	Line - Dalhart - Channing	R2	06/01/10	06/01/17				30 months		
	554	10705	526	Line - Channing - Tascosa	R2	06/01/10	06/01/17		\$27,452,677		30 months		
	554	10706	526	Line - Tascosa - Northwest	R2	06/01/10	06/01/17				30 months		
	557	10707	526	XFR - Lynn County 115/69 kV 3rd XF	R2	-	06/01/17		\$1,375,000		18 months		Response to 2008 STEP Mitigations will show proposed Brownfield Interchange Project , which mitigates this issue.
	558	10708	526	Line - Lyntegar REC-Brownfield 69 kV - Terry County Interchange 69 kV	R2	-	06/01/17		\$1,420,000		30 months		Response to 2008 STEP Mitigations will show proposed Brownfield Interchange Project , which mitigates this issue.
	559	10709	536	Line - Canal - Rutan	R2	-	06/01/17		\$498,000		12 months		
	560	10710	536	XFR - Creswell 135/69 kV #1	R2	06/01/17	06/01/17		\$850,000		24 months		
	561	10711	536	Line - Evans S4-Lakeridge4 upgrades	R2	06/06/17	06/01/17		\$200,000		6 months		

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
	562	10712	536	XFR - Creswell 135/69 kV #2	R2	06/01/17	06/01/17		\$850,000		24 months		
	563	10713	536	Multi - Litchfield - Aquarius - HudsonJct. 69 kV Uprate	R2	06/01/17	06/01/17		\$30,000		12 months		
	563	10714	536	Multi - Litchfield - Aquarius - HudsonJct. 69 kV Uprate	R2	06/01/17	06/01/17						
	565	10715	540	Line - Clinton 161 - Clinton Green St 69 kV	PL	06/01/17	-		\$441,000		12 months		TO Zonal/local upgrade. Not for SPP reliability.
	565	10716	540	Line - Clinton 161 - Clinton Plant 69 kV	PL	06/01/17	-		\$450,000		12 months		TO Zonal/local upgrade. Not for SPP reliability.
	566	10717	541	Line - Merriam - Roeland Park 161 kV	R2	-	06/01/17		\$1,890,000		12 months		
	567	10718	541	Line - Martin City - Southtown 161 kV	R2	-	06/01/17		\$3,600,000		12 months		
	568	10719	541	Line - Sunflower - West Gardner 161 kV	PL	-	-		\$3,000,000		24 months		TO Zonal/local upgrade. Not for SPP reliability.
	569	10720	544	Line - SUB 217 - FAIRPLAY EAST - SUB 602 - BOLIVAR PLANT 1	R2	-	06/01/17		\$2,636,153		18 months		

Non - SPP Tariff Projects													
Year 2006													
19988	2	10002	515	XFR - Norfolk 161/69 kV	RN	09/01/06	06/01/06	02/02/07	\$1,300,000				
Year 2007													
	34	10038	502	Line - Pineville - Shady Oaks 138 kV	PL	12/01/07	-		\$1,900,000	\$1,900,000	9 months		
	35	10039	515	Line - SPA Hilltop - EES Hilltop 161 kV	PL	07/30/07	-		\$8,600,000				
	36	10040	515	Line - Springfield - Brookline 161 kV	TS	06/01/07	06/01/08		\$390,000				
	37	10041	515	Line - Sub 109 - Atlas Jct. - Carthage 161 kV	TS	05/01/07	06/01/07		\$88,000				
Year 2008													
	99	10123	502	XFR- Carroll 230/138 kV	RN	06/01/08	06/01/08		\$960,000		6 months		
			502		RN	06/01/12	06/01/08		\$2,175,000		24 months		There is a mitigation plan to install a Phase shifting transformer at Ivanhoe to reduce the flow on the Bayou Warehouse to Moril 138 kV line, this would eliminate the overload. MVA This line is a tie line between Cleco and Entergy. It is believed by Cleco that the limiting element of the line exits at the Bayou Warehouse substation (Entergy). Cleco internal studies do not indicate a need for this upgrade until possibly 2012
	100	10124		Line - Bayou Warehouse-Ivanhoe 138 kV									
	101	10125	515	XFR - Eufaula #2	RN	06/01/09	06/01/08		\$2,625,000				Mitigation Plan provided.
	102	10126	515	XFR - NIXA 161/69	RN	06/01/08	06/01/08		\$1,500,000				
	103	10127	515	Line - Brown - Brown 138kV	RN	06/01/08	06/01/08		\$50,000				
	104	10128	515	Line - Springfield - Brookline 161 kV	TS	06/01/08	06/01/08		\$300,000				
20004	145	10184	Lea	Line - Lea County Fort - Lea County Higgins 69 kV	RN	-	06/01/08	02/13/08	\$1,563,000				Not an SPS Transmission Facility. It's Lea County Electric Cooperatives facility and they are considering a new delivery point to correct the
	211	10270	545	Line - SUB I - Shrank Road	RN	06/01/08	06/01/14		\$675,000	\$506,208	12 months		
Year 2009													
	213	10272	502	XFR - Cocodrie 230/138 kV	RN	06/01/10	06/01/09		\$3,000,000		18 months		Temporary alternative to this project is to redispach Evangeline units to reduce overload until transformer upgrade can occur
			502		RN	06/01/12	06/01/09		\$21,542,750				The mitigation for this overload is to reduce generation at the Rodemacher Power Station. This overload only occurs with the Alexandria DG Hunter units 3 and 4 online, the DGH units are online in the base cases to provide enough generation to meet load since the firm transactions are not in place for future year cases. But in actual operational situations, these units do not run. i.e. This problem has a redispach solution.
	214	10273		Line - E Leesville - Rodemacher 230kV									
			502		RN	06/01/12	06/01/09		\$2,520,000				The mitigation for this overload is to reduce generation at the Rodemacher Power Station. This overload only occurs with the Alexandria DG Hunter units 3 and 4 online, the DGH units are online in the base cases to provide enough generation to meet load since the firm transactions are not in place for future year cases. But in actual operational situations, these units do not run. i.e. This problem has a redispach solution.
	215	10274		XFR - Leesville 230/138 kV									
Year 2010													

Southwest Power Pool
Project Tracking Report

NTC_ID	PID	UID	Area	Project Name	Project type EXP	Project Owner Indicated In-Service Date	RTO Determined Need Date	Letter of Notification To Construct issue date	Cost Estimate	Final Cost	Project Lead Time	Project Status	Project Status Comments
	283	10367	330	Multi - Blackberry - Chouteau - GRDA 1	PL-AECI	06/01/10	-						
	283	10368	330	Multi - Blackberry - Chouteau - GRDA 1	PL-AECI	06/01/10	-		\$57,000,000				
	283	10369	330	Multi - Blackberry - Chouteau - GRDA 1	PL-AECI	06/01/10	-						
				Year 2011									
	284	10370	351	Line - Grandview - Osage	RN	06/01/11	06/01/09		\$6,000,000		36 months		
	342	10439	515	Line - BULL SHOALS - BULL SHOALS 161KV	RN	06/01/11	06/01/11		\$2,000,000				
	384	10497	545	XFR - Sub M 161/69 kV	RN	-	06/01/11		\$6,600,000				Master Plan study being done by consultant also looking at other options
				Year 2012									
	405	10528	Tri-County	XFR- Texas County Interchange 115/69 kV	RN	-	06/01/12		\$1,500,000		24 months		Xfmr owned by Tri-County Electric Cooperative
	405	10529	Tri-County	XFR- Texas County Interchange 115/69 kV	RN	-	06/01/12		\$1,500,000		24 months		Xfmr owned by Tri-County Electric Cooperative
	406	10530	Lea	XFR - Lea County REC 115/69 kV	RN	-	06/01/12		\$1,125,000		24 months		Xfmr owned by Lea County Electric Cooperative
	423	10550	545	Line - Eckless - SIBLEY 161kV	RN	-	12/01/12		\$3,500,000		12 months		Master Plan study being done by consultant also looking at other options
				Year 2013									
	438	10568	330	Line - Boston East - Richland 69 kV	R2	-	06/01/13		\$325,000		6 months		
				Year 2014									
	444	10576	515	Line - Nixa - Nixa DT Rebuild	RN	-	06/01/14		\$660,000		12 months		
				Year 2015									
				Year 2016									
	500	10645	515	XFMR - Springfield 16/69kV #3	RN	-	06/01/16		\$825,000		24 months		
				Year 2017									