

OGE Energy Corp. PO Box 321, M/C 408
Oklahoma City, Oklahoma 73101-0321
Tel 405-553-3225



September 27, 2010

Bruce A. Rew
Vice President of Engineering
415 N. McKinley, Suite 140
Little Rock, AR 72205-3020

Dear Mr. Rew:

In accordance with SPP's NTC 20100 to OG&E, OG&E commits to the following projects:

Hitchland - Woodward District EHV 345 kV double circuit line, Project ID 941

Project Total Cost Estimate

Prior estimate	\$ 233,000,000
Current estimate	\$ 178,633,333

The Cost Estimate changed because OG&E and SPS/Xcel have agreed that OG&E will build from Woodward to approximately the western edge of Beaver County in Oklahoma. This led to a 28 mile reduction in line miles built by OG&E.

Project Timeline

Line Routing and Environmental/Permitting Complete, ROW Acquired	06/30/2012
Design Complete	12/31/2012
Construction Complete, Tested and Accepted by OG&E	06/30/2014

Woodward District EHV- Comanche County 345 kV double circuit line, Project ID 942

Project Total Cost Estimate

Prior estimate	\$ 97,427,500
Current estimate	\$ 134,382,759


The Cost estimate has changed because OG&E and MKEC have agreed to take an alternate route from Woodward, Oklahoma, to the MKEC interception point at the Kansas/Oklahoma border, leading to a 19 mile increase in line miles built by OG&E. This alternate route was chosen to address environmental, landowner, reliability, possible litigation, and timing concerns related to the westerly route out of Woodward to a substation located in Clark County, Kansas.

Project Timeline

Line Routing and Environmental/Permitting Complete, ROW Acquired	03/31/2013
Design Complete	06/30/2013
Construction Complete, Tested and Accepted by OG&E	12/31/2014

If you have any questions, please contact me.

Sincerely,



Mel Perkins
Vice President, Power Delivery